Region II Well Construction and Testing Report for Site A-4

Northwest Florida Water Management District

E213001409





Document Information

Prepared for Northwest Florida Water Management District

Project Name Region II Well Construction and Testing Report for Site A-4

Project Number E213001409

Project Manager Gregg W. Jones, PhD, PG

Date December 15, 2016

Prepared for:

Northwest Florida Water Management District 81 Water Management Drive, Havana, Florida 32333

Prepared by:



Cardno 3905 Crescent Park Drive, Riverview, Florida 33578



Table of Contents

ıaı			
1	Introd	uction	1-1
2	Site Hy	ydrogeology	2-1
	2.1	Surficial Aquifer	2-1
	2.2	Intermediate Aquifer	2-1
	2.3	Undifferentiated Floridan Aquifer	2-1
3	Well D	rilling and Construction	3-1
	3.1	Site Setup	
	3.2	Surficial Well (A-4b)	
	3.3	Long-Term Floridan Monitor (A-4)	
_	3.4	APT Floridan Monitor (A-4a)	
4		gic Sampling and Testing	
	4.1	Lithologic Sampling	
	4.2 4.3	Geophysical Logging Step Drawdown Test	
	4.4	Water Quality Sampling	
5		r Performance Testing	
5	5.1	Methodology	
	5.2	Results	
Ap	pendi	ces	
Appe	ndix A	Pre-Construction Photo Documentation	
Appe	ndix B	Post-Construction Photo Documentation	
Appe	ndix C	As-Built Drawings of Wells	
Appe	ndix D	Geophysical Logs	
Appe	ndix E	Lithologic Log	
Appe	ndix F	Step Test Graphics	
Appe	ndix G	Laboratory Reports	
Appe	ndix H	APT Results	
Tal	oles		
		neralized Lithology for Site A-4	4-1
Table	e 4-2. Su	mmary of Step Test Results	4-2
Table	e 4-3. Dri	II Stem Water Quality Screening during Exploratory Drilling	4-2
Table	e 4-3. Bo	rehole Water Quality at End of Step Test and APT	4-3
Table	e 4-3. Bo	rehole Water Quality at End of Final Well Development	4-3

Acronyms

APT aquifer performance test

bls below land surface

ft foot

gpd gallons per day
gpm gallons per minute
ITB invitation to bid
PVC polyvinylchloride

1 Introduction

The Northwest Florida Water Management District (District) contracted Cardno to oversee exploratory drilling, construction, and testing activities at well site A-4 in support of development of minimum aquifer levels in the District's Planning Region II. The site is located in the Choctawhatchee River Water Management Area in southern Walton County along Black Creek Road (County Road 3280) and west of Smokehouse Lake Road (Figure 1-1). Site A-4 is on the edge of a tract of planted pine approximately 20 feet above sea level.

Three wells were drilled on site A-4 for long-term monitoring of water quality and water levels in the Floridan aquifer and for monitoring water levels during an onsite aquifer performance test (APT). All specifications and materials were to follow the Invitation to Bid (ITB) document (ITB No. 16B-007) and any deviations were noted and are described in this report.

Prior to construction, the half-acre area surrounding the wells was cleared and prepared for heavy machinery with gravel roadway improvements out to County Road 3280. Initial site conditions were documented during a pre-construction onsite meeting between District representatives, Cardno staff, and the project manager and lead driller from Applied Drilling and Engineering, Inc. (Driller). Appendix A provides the photo documentation of the initial site visit by Cardno staff.

Final site conditions were documented during the final inspection after completion of construction activities and all heavy machinery was demobilized from the site. Appendix B shows the photo documentation of the final site visit by Cardno staff. No unacceptable conditions were observed.




Figure 1-1. Location Map for Site A-4

2 Site Hydrogeology

Data obtained from District-owned monitor wells and Florida Geological Survey wells in the surrounding area and Pratt et al. (1996)¹ were used to anticipate hydrogeologic conditions. Formation descriptions were available for varying depths depending on well construction specifications of the surrounding monitor wells. The most complete well log extended to a depth of 720 feet below land surface (bls) and was located 8.2 miles northwest in the city of Freeport in Walton County. Although Site A-4 formation samples were expected to be similar in appearance to the reference well's descriptions, depths of each unit were different because of regional geologic conditions. A general description of the regional hydrogeology based on the reference well is provide below.

2.1 Surficial Aquifer

The surficial aquifer is made up of undifferentiated clastics, primarily sands and clays between land surface and 50 feet bls. Highly permeable sand dominates this unit with small amounts of silt, clay, and phosphate.

2.2 Intermediate Aquifer

The Intermediate aquifer is characterized by sediments that slow the movement of water from the surficial aquifer to the Floridan aquifer. Its lithology is generally fine-grained clastic sediments interbedded with carbonate beds, coarser-grained clastics, and shell. The Intermediate aquifer occurs between 50 and 190 feet bls.

2.3 Undifferentiated Floridan Aquifer

The Floridan aquifer consists of consolidated carbonate sequences that occur between 190 and 760 feet bls. These interbedded limestones and dolostones generally have high permeability and are well-indurated. Within the bottom 300 feet of the aquifer, the sand and glauconite content ranges from trace to five percent. The Sub-Floridan aquifer is located below 760 feet bls and is comprised of very fine to coarse sand with some shell.

December 15, 2016
Final NWFWMD A-4 Construction and Testing Report

¹ Pratt, T.R., C.J. Richards, K.A. Milla, J.R. Wagner, J.L. Johnson, and R.J. Curry, 1996. Hydrogeology of the Northwest Florida Water Management District: Northwest Florida Water Management District, Water Resources Special Report 96-4.

3 Well Drilling and Construction

3.1 Site Setup

The Driller mobilized the rig and heavy equipment and made preparations to begin drilling at site A-4 on August 3, 2016. The general construction sequence was as follows: surficial aquifer well (A-4b) was constructed first so it could be used as a water supply well for other well construction activities on site, followed by the long-term Floridan aquifer monitor well (A-4), which was followed by the APT Floridan aquifer monitor well (A-4a). The temporary design of well A-4 for use as the pumping well during the APT deviated from the original specifications and is described below. The drilling rig was a Failing top-drive rig and heavy equipment included a Mud Puppy model MP-170-25C, a Versa-Matic air-operated double-diaphragm pump, a Doosan P185WDO-T4F portable air compressor, and a John Deere 310J standard backhoe. The air compressor and backhoe were rented from Sunbelt Rentals. As built drawings for each well is included as Appendix C.

3.2 Surficial Well (A-4b)

Drilling of A-4b by mud-rotary method commenced on August 8, 2016. A six-inch pilot hole was drilled to 145 feet bls and geophysical logs were run. Geophysical logs are discussed under Section 4.2. The borehole was back-plugged with cement to 70 feet bls.

A four-inch poly vinyl chloride (PVC) casing with ten feet of slotted screen and sand pack were installed to a depth of 60 feet bls and the well annulus was capped off with additional cement. The fine sand was approved as a substitute for the bentonite seal (as outlined in ITB) if the sand reached above 50 feet bls and was shown to be fully settled into the borehole. Additional fine sand was poured and tagged at 42 feet bls prior to cementing. The cement cap was tagged at ten feet bls and the rig was moved approximately 34 feet north to begin A-4. Drillers topped off cement to land surface without Cardno staff present.

The final construction was completed on November 16, 2016, with the delay resulting from use of the well as a temporary water supply to drill A-4 and A-4a. A-4b was completed approximately three feet above grade with an 8-inch, square aluminum surface protector and expandable well seal. The surface protector was filled with coarse sand, completed in a 4-ft x 4-in concrete pad and secured with a lock. Concrete filled metal bollards were installed around the concrete pad for additional protection. The bollards were painted bright yellow (see Appendix B).

3.3 Long-Term Floridan Monitor (A-4)

The drilling rig was set up over the flagged location of A-4 on August 16, 2016 and the pilot hole was advanced to 64 feet bls. An 18-inch steel pipe was set to 54 feet bls and cemented in place as a secondary surface casing to prevent destabilization of the sandy formation during drilling. This addition to the original specifications was proposed by the Driller and approved by the District. Another 12-inch steel pipe was installed as a primary surface casing to 146.5 feet and cemented in place. Once the cement plug was drilled out, the Driller cleared the drilling mud from the hole and prepared the rig to begin drilling by reverse-air.

An eight-inch pilot hole was drilled by reverse-air to approximately 156 feet bls where additional layers of clay were encountered. The drillers switched between mud-rotary and reverse-air through layers of poorly indurated limestone and clay/sandy clay until 220 feet bls. Once the formation cuttings showed the bit was in well indurated limestone, the rig was kept at reverse-air through the duration of drilling the pilot hole. Exploratory drilling continued beyond the proposed depth of 450 feet based on in-field water quality analysis that indicated the aquifer to be much fresher at depth than originally thought. The Floridan aquifer was fully penetrated and the Sub-Floridan aquifer was encountered at approximately 715 feet bls. On September

12, 2016, additional geophysical logs were run from the base of the 12-inch casing to total depth (see Section 4.2).

On September 14th a Step Drawdown Test was conducted on A-4 with the 12-inch steel casing and 573-ft open hole well design. The results of the Step Drawdown Test are discussed in Section 4.3. Subsequent to the step drawdown test, A-4 was back-plugged with sand and capped with a cement plug to 395 feet bls. This deviation from the original specifications allowed for a larger pumping well during the 72-hr APT and for the upper portion of the aquifer to be isolated from the lower portion. The rig was moved approximately 150 feet east to begin drilling APT monitor well A-4a on September 21, 2016.

Final drilling and construction of A-4 was resumed on October 24, 2016 with the drilling-out of the cement plug/sand and reaming of the borehole to 600 feet bls. The well was cased to 600 feet bls with 6-inch PVC on November 1, 2016 and four grouting events followed. After three grouting events, the cement was tagged at 222 feet bls and 30 bags of gravel and two bags of sand were added to fill the known void in that interval. On November 9, 2016 the final reaming to a total depth of 700 feet bls and development were completed. On November 16, 2016, A-4 was completed approximately three feet above grade with a 12-inch steel surface protector and expandable well seal. The surface protector was filled with coarse sand, completed in a 4-ft x 4-ft x 4-in concrete pad and secured with a lock. Concrete filled metal bollards were installed around the concrete pad for additional protection. The surface protector and bollards were painted bright yellow (see Appendix B).

3.4 APT Floridan Monitor (A-4a)

Although Cardno was not present to oversee initial drilling of A-4a, the Driller supplied daily reports from which the following information was taken. Drilling commenced on September 22, 2016. A 12-inch steel surface casing was set and cemented to 63 feet bls. A 6-inch PVC casing was set and cemented to 200 feet bls. The borehole was advanced to a total depth of 385 feet bls. On November 16, 2016, A-4a was completed approximately three feet above grade with a 12-inch steel surface protector and expandable well seal. The surface protector was filled with coarse sand, completed in a 4-ft x 4-ft x 4-in concrete pad and secured with a lock. Concrete filled metal bollards were installed around the concrete pad for additional protection. The surface protector and bollards were painted bright yellow (see Appendix B).

4 Geologic Sampling and Testing

4.1 Lithologic Sampling

Drill cuttings were collected at ten-foot intervals, bagged, and provided to Cardno by the Driller. Cardno staff were on site throughout the exploratory drilling process to observe and note variations in drill speed, rig reactions, and lithologic changes. A hand lens and Munsell Chart were used to determine accurate texture and color of the drill cuttings. The lithology log for well A-4b describes the samples from land surface to 145 feet bls. The lithology log for well A-4 contains sample descriptions through 720 feet bls. Due to the close proximity of wells A-4 and A-4b their lithologic descriptions were combined into one log presented in Appendix E. The sample cuttings collected were submitted to the Florida Geological Survey for description and formation identification. The general lithology is described in Table 4-1 below.

Table 4-1. Generalized Lithology for Site A-4

Depth Range (feet bls)	Lithology
0-70	sand
70-150	clay/limestone
150-200	sand/clay
200-360	limestone
360-390	shell
390-490	clay/limestone
490-520	shell/limestone
520-715	limestone
715-720 (TD)	sand

4.2 Geophysical Logging

Geophysical logging was performed on well A-4b during initial exploratory drilling. Advanced Borehole Services ran natural gamma ray, caliper, spontaneous potential, electrical resistivity, and dual induction logs on August 8, 2016. A District representative was on site during additional logging of well A-4 on September 12, 2016 which included logs for natural gamma ray, caliper, spontaneous potential, electrical resistivity, static water quality, pumping water quality, and borehole-compensated sonic/density.

Not all proposed geophysical logs were run. A large cavity between 220 and 250 feet bls created unstable borehole conditions which made logging over this interval difficult. Raveling borehole material posed a threat to the logging tools which were at risk of being stuck. As a result the static and pumping flow logs and the dual induction logs were not run.

The geophysical logs were used in conjunction with lithologic and water quality sampling results to determine temporary well construction for the step drawdown and 72-hr aquifer tests, as well as the final well construction for long term monitoring. Copies of the geophysical logs are provided in Appendix D.

4.3 Step Drawdown Test

The Driller performed the step drawdown test on September 14, 2016 using pressure transducers on wells A-4 and A-4b and a barometric logger. As indicated, A-4 was completed with 147 feet of 12-in steel casing and 573 feet of open hole. A 50-horsepower John Deere Quiet Flow centrifugal pump was connected to a

90-degree elbow joint affixed to the top of the well casing with 84 feet of four-inch pipe in the casing. The discharge from the pump was monitored with a totalizing flow meter.

The step drawdown test consisted of four pumping rates at one hour each. The specific capacity of the well was calculated for each step using the equation Q/s; where "Q" is the discharge rate in gallons per minute (gpm) and "s" is the measured drawdown in feet. Specific capacity values of 263, 244, 229 and 213 gpm/foot were calculated for pumping rates of 500, 600, 700 and 800 gpm, respectively. The step test results are tabulated in Table 4-2. Graphic results of the step drawdown test are provided as Appendix F.

Table 4-2. Summary of Step Test Results

Step Number	Drawdown (feet)	Pumping Rate (gpm)	Specific Capacity (gpm/foot)
1	1.90	500	263
2	2.46	600	244
3	3.06	700	229
4	3.75	800	213

4.4 Water Quality Sampling

Samples of produced water from the borehole were collected through the drill stem by reverse-air circulation throughout exploratory drilling. Water samples were collected every 20 feet for testing of field parameters. Laboratory samples were collected to verify field parameters at some but not all of the same depths. Field chloride measurements showed that no changes in the chloride profile that would indicate contact with the saltwater-freshwater interface were found during drilling. Laboratory results, provided as Appendix G, confirm that the Upper Floridan aquifer is mostly fresh throughout.

During final well construction the upper Floridan aquifer was cased-off and the lower Floridan aquifer was reamed out to total depth. Water quality screening during reaming suggests that some of the produced water during initial exploratory drilling was likely coming from intervals above the bit depth; specifically the upper, more productive portion of the aquifer. Once the final casing was installed to 600 feet bls, the deepest producing zone, which occurred between 600 feet and 700 feet bls, was isolated. This resulted in final water quality of 789 mg/L of chlorides in the borehole of well A-4 at the end of final well development. This was not unexpected but it did show an increase in chlorides not evident during exploratory drilling.

Water quality samples were collected at the end of the step drawdown test and 72-hr APT. Field parameters were run for these samples in addition to collecting laboratory samples to confirm field results. A total of 17 samples were collected for laboratory analysis and all but two were processed.

Table 4-3. Drill Stem Water Quality Screening during Exploratory Drilling

			Fie	ld Results	ratory Results	ory Results		
Sample ID	Depth (ft)	Temperature (°C)	рН	Specific Conductance (uS/cm)	Chloride (mg/L)	Specific Conductance (uS/cm)	Total Dissolved Solids (mg/L)	Chloride (mg/L)
A-4-1	240	22.7	7.4	172.3	23	184	94	8.48
	260	22.8	7.2	165.5	19.5			
	280	22.7	7.2	162.2	19.5			
	300	22.6		170.5	24.5			
A-4-2	320	22.8		156.8	20	176	86	8.82
	340	22.7		158.8	40			

		Field Results				Labo	ratory Results	;
Sample ID	Depth (ft)	Temperature (°C)	рН	Specific Conductance (uS/cm)	Chloride (mg/L)	Specific Conductance (uS/cm)	Total Dissolved Solids (mg/L)	Chloride (mg/L)
	360	22.7		160.3	47.5			
A-4-3	360	22.4		163.2	55	178	72	17.6
	380	22.5		166.2	60.5			
A-4-4	400	22.6		165.9	73	181	66	6.89
A-4-5*	420	22.7		160.8	79.5			
A-4-6	440	22.6	6.4	164.6	82.5	183	78	6.74
A-4-7*	460	22.5		165.6	94.5			
	480	22.8		159.1	96			
	500	22.5		159.4	95			
A-4-8	520	22.6		161.2	102.5	179	98	7.43
	540	22.5		164.6	115			
A-4-9	560	22.4		166.5	125	179	98	7.16
	580	22.5		165.8	130			
A-4-10	600	22.6		161.4	140	187	112	7.3
	620	22.8		156.6	145.5			
A-4-11	640	22.5		163.5	157.5	187	110	7.12
	660	22.9		163.6	180			
A-4-12	680	22.7		164.3	210	189	94	7.18
	700	22.8		164.4	212.5			
A-4-13	720	22.6	7.4	165.6	225	189	110	7.11

^{*}sample not processed by lab

Table 4-3. Borehole Water Quality at End of Step Test and APT

			d Results	Laboratory Results				
Sample ID	Depth Interval (ft)	Temperature (°C)	рН	Spec Cond (uS/cm)	Chloride (mg/L)	Spec Cond (uS/cm)	TDS	Chloride (mg/L)
A-4-14	145-720						62	7.69
A-4-15	145-395	21.5		182.0	165	154	68	8.55
A-4-16	145-395	21.1		168.1		150	70	7.12

Table 4-3. Borehole Water Quality at End of Final Well Development

			Fiel	ld Results	Labora	atory Re	esults	
Sample ID	Depth Interval (ft)	Temperature (°C)	рН	Spec Cond (uS/cm)	Chloride (mg/L)	Spec Cond (uS/cm)	TDS	Chloride (mg/L)
A-4-17	600-700	21.5		6,220	560	6010	3100	789

Cardno

5 Aquifer Performance Testing

A constant-rate APT was performed at site A-4 to determine hydraulic coefficients of the Floridan aquifer.

5.1 Methodology

The APT was designed to provide a high level of pumping stress on the aquifer. The well network designed for the APT includes three wells, two completed in the Floridan aquifer and one completed in the surficial aquifer. The Floridan monitor well (A-4a) is located 149 feet east of the primary pumping well (A-4) and monitored the interval between 200 feet and 385 feet bls. The surficial well (A-4b) is located 33.5 feet south of well A-4 and monitored the interval between 50 feet and 60 feet bls. Well A-4 was pumped from the interval between 147 feet and 395 feet bls.

A 72-hour constant rate APT was planned and began on October 17, 2016 but was stopped after less than 22 hours because the flow rate dropped below an acceptable range. Water levels recovered and data loggers were reset prior to initiation of the full APT on October 18, 2016. One previous attempt to conduct the APT occurred on October 11, 2016 but it was shut down due to equipment issues. The throttle body on the pump motor was not responding to the toggle button so it was zip-tied open. After only 77 minutes, the pump motor overheated and shut down abruptly.

The full APT duration was 66 hours and started on October 18, 2016 at 4:14 p.m. with a pumping rate of 1,200 gpm using a 50-horsepower John Deere Quiet Flow centrifugal pump. The potentiometric changes in the pumping well and the two observation wells were measured using "non-vented" pressure transducers before, during and after the tests. The non-vented transducers require barometric compensation, therefore two barometric transducers were also deployed. The frequency of measurements for the APT ranged between one second and five minutes during the test. Table 5-1 below shows the programmed schedule for the loggers. Two loggers (one primary and one backup) were deployed at each well.

Table 5-1. Programmed Schedule of Data Loggers

Frequency		Duration
1 second	for	3 hours
10 seconds	for	2 hours
60 seconds	for	20 hours
5 minutes	for	80 hours

A representative for the Driller was present on site during the overnight hours to collect manual field readings to verify data logger readings. A Cardno representative collected manual field readings during daylight hours. Prior to cutting power to the pump, the data loggers were retrieved, reset, and deployed to collect five days of recovery data. The APT was terminated at 10:14 a.m. on October 21, 2016.

No rainfall events occurred during the APT or during the pre- and post-test background data collection seven days before and after the APT. Only trace amounts (less than a tenth of an inch) of rainfall were recorded at the Ponce de Leon Emerald Coast Middle School Weather STEM (KFLSANTA7) on October 15th, 19th, 21st, and 28th. The discharge water was diverted using 400 feet of flat hose to the nearby wooded area. The drainage in the wooded area flows downgradient towards the Choctawhatchee River floodplain. No issues with leaks or overflows that would affect surficial aquifer water levels were recorded during the APT.

5.2 Results

A straight line analysis was performed on the APT data to help identify where on the Theis curve the data lie and where the curve breaks due to leakance. The data show a slight "wobble" which makes the curve matching imprecise. The leaky analytical methods (Hantush, and Hantush Jacobs) yield very similar transmissivity to the Theis analysis because there is very little leakance. Background data collected before and after the APT did not suggest that any corrections for environmental or meteorological events were necessary.

Results from the analyses indicate that the transmissivity of the Floridan aquifer is about 680,000 gallons per day per foot (gpd/ft) (or 90,909 ft²/day) and the calculated storage of the aquifer is about 1.01 x 10⁻³. A rough estimate of transmissivity from specific capacity yields about 500,000 gpd/ft (or 66,845 ft²/day) so these results are well within an order of magnitude. The pumping rate was not high enough to see a response in well A-4b during the course of the 66-hour test, so the leakance could not be estimated. A graphic representing the APT results is provided in Appendix H.

Region II Well Construction and Testing Report for Site A-4

APPENDIX



PRE-CONSTRUCTION PHOTO DOCUMENTATION

Date Photos Taken: Aug 2, 2016 Photographer: M. Leonard Compiler: M. Leonard



Deep APT monitor well location (A-4a), facing north.



Shallow APT monitor well location (A-4b), facing west.



Deep APT monitor well location (A-4a), facing west



Shallow APT monitor well location (A-4B), facing north.



Photo Log Page 1 of 5

Well Site: A-4 (Choctawhatchee River WMA)

Date Photos Taken: Aug 2, 2016 Photographer: M. Leonard Compiler: M. Leonard



Generator number 758993 already mobed on site.



Backhoe number 435534 already mobed on site.



Empty water tanks already mobed on site.



South side of improved lime rock access road.



Photo Log Page 2 of 5

Well Site: A-4 (Choctawhatchee River WMA)

Date Photos Taken: Aug 2, 2016 Photographer: M. Leonard Compiler: M. Leonard



Mud machine and pump on trailer being mobed on site.



Length of improved lime rock road, facing north toward CR 3280.



Deep MFL monitor well location (A-4), facing west.



Deep MFL monitor well location (A-4), facing north.



Photo Log Page 3 of 5

Initial Site Visit Photolog

Well Site: A-4 (Choctawhatchee River WMA)

Date Photos Taken: Aug 2, 2016 Photographer: M. Leonard Compiler: M. Leonard



Small depressional feature between A-4 and A-4a, flagging indicates edge.



Private property adjacent to site, flagged with pink tape, facing northeast.



Private property adjacent to site, flagged with pink tape, continued to the right from previous photo.



Private property adjacent to site, flagged with pink tape, continued to the right from previous photo.



Photo Log Page 4 of 5

Date Photos Taken: Aug 2, 2016 Photographer: M. Leonard Compiler: M. Leonard



Access gate and lime rock road to site from CR 3280, facing north.



Eastern gate post along access road to site.



Western gate post along access road to site.



Overall condition of access gate and adjacent area, facing south from CR 3280.



Photo Log Page 5 of 5

Region II Well Construction and Testing Report for Site A-4

APPENDIX

B

POST-CONSTRUCTION PHOTO DOCUMENTATION

Date Photos Taken: Nov 30, 2016 Photographer: D. Kelly Compiler: M. Leonard



Site A-4 gate, facing south.



Portion of improved gravel road with A-4 and A-4b in background, facing south.



Close view of completed A-4 well, facing south.



Close view of completed A-4b well, facing south.



Photo Log Page 1 of 2

Well Site: A-4 (Choctawhatchee River WMA)

Date Photos Taken: Nov 30, 2016 Photographer: D. Kelly Compiler: M. Leonard



View across site, facing east.



Close view of completed A-4a well, facing east.




Photo Log Page 2 of 2

Region II Well Construction and Testing Report for Site A-4


APPENDIX

C

AS-BUILT DRAWING OF WELLS




As-Built Well Schematic A-4: Choctawhatchee WMA Walton County, Florida



As-Built Well Schematic A-4a: Choctawhatchee WMA Walton County, Florida





As-Built Well Schematic A-4b: Choctawhatchee WMA Walton County, Florida

Region II Well Construction and Testing Report for Site A-4

APPENDIX

D

GEOPHYSICAL LOGS



FULL WAVE BHC ACOUSTIC-VDL

WELL A-4

OTHER SERVICES:

EICHLER

DIL

BHCAVL

COMPANY : APPLIED DRILLING ENGINEERING

WELL : WELL A-4

FIELD : BRUCE

COUNTY : WALTON

STATE : FLORIDA

LOCATION :

SECTION : None

TOWNSHIP : None

RANGE : None

API NO.

UNIQUE WELL ID.

PERMANENT DATUM : MSL ELEVATION KB: None

LOG MEASURED FROM: GS ELEVATION DF: NA

DRL MEASURED FROM: NA ELEVATION GL: NA

DATE : 09/12/16

DEPTH DRILLER : 720

BIT SIZE : 7.8

LOG TOP : 121.00

LOG BOTTOM : 718.25

CASING OD :

CASING BOTTOM : 147

CASING TYPE : STEEL

BOREHOLE FLUID : FOR

RM TEMPERATURE : 0

MUD RES : 0

MUD WEIGHT


WITNESSED BY


RECORDED BY : AFB


REMARKS 1

REMARKS 2 :

ALL SERVICES PROVIDED SUBJECT TO STANDARD TERMS AND CONDITIONS







	• •	
100	USEC	800
	TIME(F)	
-100	PERCENT	100
	POR(SON)	

FEET

TOOL CALIBRATION WELL A-4 09/12/16 20:02 TOOL 9320A2 TM VERSION 0 SERIAL NUMBER 667

1

TIME SENSOR STANDARD

Apr12,99 23:12:30 Apr12,99 20:12:30 Default [CPS] GAMMA Default [CPS] Default GAMMA Default [CPS] [CPS]

RESPONSE



GAMMA RAY (API)-CALIPER

WELL A-4

OTHER SERVICES:

EICHLER

DIL

BHCAVL

COMPANY : APPLIED DRILLING ENGINEERING

WELL : WELL A-4

FIELD : BRUCE

COUNTY : WALTON

STATE : FLORIDA

LOCATION :

SECTION : None

TOWNSHIP : None

RANGE : None

API NO.

UNIQUE WELL ID.

PERMANENT DATUM : MSL ELEVATION KB: None

LOG MEASURED FROM: GS ELEVATION DF: NA

DRL MEASURED FROM: NA ELEVATION GL: NA

DATE : 09/12/16

DEPTH DRILLER : 720

BIT SIZE : 7.8

LOG TOP : 8.00

LOG BOTTOM : 720.25

CASING OD :

CASING BOTTOM : 147

CASING TYPE : STEEL

BOREHOLE FLUID : FOR

RM TEMPERATURE : 0

MUD RES : 0

MUD WEIGHT


WITNESSED BY :


RECORDED BY : AFB


REMARKS 1

REMARKS 2 :

ALL SERVICES PROVIDED SUBJECT TO STANDARD TERMS AND CONDITIONS











	TOOL CALIBRA TOOL 9074A1 SERIAL NUMB						
	DATE	TIME	SENSOR	STAI	NDARD	RES	PONSE
1	Jan12,03	07:10:06	GAMMA	Default	[CPS]	Default	[CPS]
	Jan12,03	04:10:06	GAMMA	180.000	[API-GR]	205.00	[CPS]
2	Dec13,00	22:19:45	CALIPER	Default	[CPS]	Default	[CPS]
	Dec13,00	22:19:45	CALIPER	Default	[CPS]	Default	[CPS]
3	Jun08,16	17:32:30	CALIPERL	6.000	[INCH]	153643.00	[CPS]
	Jun08,16	17:32:30	CALIPERL	15.250	[INCH]	136504.00	[CPS]
4	Dec13,00	22:19:45	CALIPERX	Default	[CPS]	Default	[CPS]
	Dec13,00	22:19:45	CALIPERX	Default	[CPS]	Default	[CPS]




COMBINATION LOG STATIC WATER QUALITY WELL A-4

COMPANY :	APPLIED	DRILLING ENGINEERING	OTHER SERVICES:
WELL :	WELL A-4	4	EICHLER
FIELD	: BRUCE		DIL
COUNTY :	WALTON		BHCAVL
STATE :	FLORIDA	i	BHCAVE
LOCATION :			
SECTION :	None		
TOWNSHIP :	None		
RANGE :	None		
API NO. :			
UNIQUE WELL ID. :			
PERMANENT DATUM :	MSL	ELEVATION KB: None)
LOG MEASURED FROM:	GS	ELEVATION DF: NA	
DRL MEASURED FROM:	NA	ELEVATION GL: NA	
DATE :	09/12/16		
DEPTH DRILLER :	720		
BIT SIZE :	7.8		
LOG TOP :	127.50		
LOG BOTTOM :	717.75		
CASING OD :			
CASING BOTTOM :	147		
CASING TYPE :	STEEL		
BOREHOLE FLUID :	FOR		
RM TEMPERATURE :	0		
MUD RES :	0		
MUD WEIGHT :			
WITNESSED BY :			
RECORDED BY :	AFB		
REMARKS 1 :			
REMARKS 2 :			







SP		LATERAL			RES(FL)	
		0	ОНМ	500	00, 011	250
	FEET		RES		SP COND	

	TOOL CALIB TOOL 8044 SERIAL NUM	A TM VERSION	9/12/16 14:00 0					
	DATE	TIME	SENSOR	STA	ANDARD		RES	PONSE
1	Jan03,03 Jan03,03	10:49:05 07:49:05	GAMMA GAMMA	0.001 180.000	[API-GR [API-GR]	0.00 169.00	[CPS] [CPS]
2	Aug26,16	15:29:54	RES (FL	41.600	[OHM-M]	54104.00	[CPS]
3	Aug26,16 Aug17,14	15:29:54 17:00:23	RES(FL SP	0.300	[OHM-M [MV]	10639.00 59670.00	[CPS] [CPS]
	Aug17,14	17:00:23	SP	395.000	[MV]	23612.00	[CPS]
4	Aug17,14 Aug17,14	15:38:06 15:38:06	RES (161 RES (161	0.000 1996.000	[OHM-M [OHM-M]	4284.00 103525.00	[CPS] [CPS]
5	Aug17,14	15:38:38	RES (641	0.000	[OHM-M]	4160.00	[CPS]
6	Aug17,14 Aug17,14	15:38:38 17:19:05	RES (641 TEMP	1990.000 71.700	[OHM-M [DEG F]	102789.00 63355.00	[CPS] [CPS]
0	Aug17,14 Aug17,14	17:19:05	TEMP	81.500	[DEG F]	58740.00	[CPS]
7	Aug17,14 Aug17,14	15:39:11 15:39:11	RES RES	0.000 988.000	MHO] MHO]]	9855.00 58788.00	[CPS]



PUMPING WATER QUALITY

WELL A-4

OTHER SERVICES:

EICHLER

DIL

BHCAVL

COMPANY : APPLIED DRILLING ENGINEERING

WELL : WELL A-4

FIELD : BRUCE

COUNTY : WALTON

STATE : FLORIDA

LOCATION :

SECTION : None

TOWNSHIP : None

RANGE : None

API NO.

UNIQUE WELL ID.

PERMANENT DATUM : MSL ELEVATION KB: None

LOG MEASURED FROM: GS ELEVATION DF: NA

DRL MEASURED FROM: NA ELEVATION GL: NA

DATE : 09/12/16

DEPTH DRILLER : 720

BIT SIZE : 7.8 LOG TOP : 128.25

LOG BOTTOM : 718.75

CASING OD :

CASING BOTTOM : 147

CASING TYPE : STEEL

BOREHOLE FLUID : FOR

RM TEMPERATURE : 0

MUD RES : 0


MUD WEIGHT


WITNESSED BY


RECORDED BY : AFB

REMARKS 1 :

REMARKS 2 :







75	OHM-M		COMMENTS1
	RES(FL)		
250	US/CM		
	SP COND	FEET	

TOOL CALIBRATION WELL A-4 09/12/16 14:35 TOOL 8044A TM VERSION 0 SERIAL NUMBER 938 DATE TIME SENSOR **STANDARD** RESPONSE Jan03,03 10:49:05 **GAMMA** 0.001 [API-GR] 0.00 [CPS] Jan03,03 07:49:05 **GAMMA** 180.000 [API-GR] 169.00 [CPS] 2 Aug26,16 15:29:54 RES(FL) 41.600 [OHM-M] 54104.00 [CPS] RES(FL) [OHM-M] Aug26,16 15:29:54 0.300 10639.00 [CPS] 3 Aug17,14 17:00:23 SP 0.000 [MV 59670.00 [CPS] SP [CPS] Aug17,14 17:00:23 395.000 [MV 23612.00 4 Aug17,14 15:38:06 RES(16N) 0.000 [OHM-M] 4284.00 [CPS] Aug17,14 15:38:06 **RES(16N)** 1996.000 [OHM-M] 103525.00 [CPS] 5 Aug17,14 15:38:38 RES(64N) 0.000 [OHM-M] [CPS] 4160.00 Aug17,14 15:38:38 RES(64N) 1990.000 [OHM-M] 102789.00 [CPS] 6 Aug17,14 **TEMP** [DEG F] [CPS] 17:19:05 71.700 63355.00 Aug17,14 TEMP 81.500 [DEG F] [CPS] 17:19:05 58740.00 7 [CPS] Aug17,14 15:39:11 **RES** 0.000 [OHM] 9855.00 [CPS] Aug17,14 15:39:11 RES 988.000 [OHM] 58788.00



GAMMA RAY (API)-CALIPER

A-4B

OTHER SERVICES:

PILOT

COMPANY : APPLIED DRILLING ENGINEERING

WELL : A-4B

: BLACK CREEK ROAD

COUNTY : WALTON STATE : FLORIDA

LOCATION

FIELD

SECTION : None TOWNSHIP : None

RANGE : None

API NO.

UNIQUE WELL ID.

PERMANENT DATUM : MSL ELEVATION KB: None

LOG MEASURED FROM: GS ELEVATION DF: NA

DRL MEASURED FROM: NA ELEVATION GL: NA

DATE : 08/09/16

DEPTH DRILLER : 145 BIT SIZE : 6

LOG TOP : 0.50

LOG BOTTOM : 144.00

CASING OD :

CASING BOTTOM : NA

CASING TYPE : NA

BOREHOLE FLUID : MUD

RM TEMPERATURE : 0


MUD RES : 0

MUD WEIGHT WITNESSED BY

RECORDED BY : AFB

REMARKS 1 : STATIC WELL

REMARKS 2 :



	TOOL CALIBRA TOOL 9074A1 SERIAL NUMB	ATION A-4B 08/09/16 11:40 TM VERSION 0 ER 857					
	DATE	TIME	SENSOR	STAI	NDARD	RES	PONSE
1	Jan12,03	07:10:06	GAMMA	Default	[CPS]	Default	[CPS]
	Jan12,03	04:10:06	GAMMA	180.000	[API-GR]	205.00	[CPS]
2	Dec13,00	22:19:45	CALIPER	Default	[CPS]	Default	[CPS]
	Dec13,00	22:19:45	CALIPER	Default	[CPS]	Default	[CPS]
3	Jun08,16	17:32:30	CALIPERL	6.000	[INCH]	153643.00	[CPS]
	Jun08,16	17:32:30	CALIPERL	15.250	[INCH]	136504.00	[CPS]
4	Dec13,00	22:19:45	CALIPERX	Default	[CPS]	Default	[CPS]
	Dec13,00	22:19:45	CALIPERX	Default	[CPS]	Default	[CPS]



DUAL INDUCTION-GAMMA RAY

A-4B

OTHER SERVICES:

PILOT

COMPANY : APF	LIED DRILLING ENGINEERING
---------------	---------------------------

WELL : A-4B

: BLACK CREEK ROAD

COUNTY : WALTON STATE : FLORIDA

LOCATION

FIELD

SECTION : None **TOWNSHIP** : None

RANGE : None

API NO.

UNIQUE WELL ID.

PERMANENT DATUM : MSL ELEVATION KB: None

LOG MEASURED FROM: GS **ELEVATION DF: NA** ELEVATION GL: NA

DRL MEASURED FROM: NA

DATE : 08/09/16

DEPTH DRILLER : 145

BIT SIZE : 6 LOG TOP : 0.50

LOG BOTTOM : 145.19

CASING OD

CASING BOTTOM : NA

CASING TYPE : NA **BOREHOLE FLUID** : MUD

RM TEMPERATURE : 0

MUD RES : 0


MUD WEIGHT

WITNESSED BY

RECORDED BY : AFB

REMARKS 1 : STATIC WELL

REMARKS 2





GAMMA RAY-RESISTIVITY (16-64)

A-4B

OTHER SERVICES:

PILOT

COMPANY : APF	LIED DRILLING ENGINEERING
---------------	---------------------------

WELL : A-4B

: BLACK CREEK ROAD

COUNTY : WALTON STATE : FLORIDA

LOCATION

FIELD

SECTION : None

TOWNSHIP : None

RANGE : None

API NO.

UNIQUE WELL ID.

PERMANENT DATUM : MSL ELEVATION KB: None

LOG MEASURED FROM: GS ELEVATION DF: NA

DRL MEASURED FROM: NA ELEVATION GL: NA

DATE : 08/09/16

DEPTH DRILLER : 145

BIT SIZE : 6

LOG TOP : 1.50

LOG BOTTOM : 145.50

CASING OD :

CASING BOTTOM : NA

CASING TYPE : NA

BOREHOLE FLUID : MUD

RM TEMPERATURE : 0

MUD RES : 0


MUD WEIGHT

WITNESSED BY

RECORDED BY : AFB

REMARKS 1 : STATIC WELL

REMARKS 2



	0.01	OHM	1500
FEET		RES	

Region II Well Construction and Testing Report for Site A-4

APPENDIX

Е

LITHOLOGIC LOG



Project Name: A-4 Oversight

Project No.: E213001409

Well No.: A-4

Sampling Method: Strainer Collection

Described By: Michelle Leonard

Depth		
Interval	Thickness	Sample Description
(feet bpl)	(feet)	Welleywah array (LV (L)) and made up to time array and up consolidated
0-10	10	Yellowish gray (5Y 7/2) sand, medium to fine grained, unconsolidated Sub-angular to well-rounded, moderate porosity Accessory - medium sand size limestone fragments (1%), heavy minerals (1%)
10-20	10	Yellowish gray (5Y 7/2) sand, medium to fine grained, unconsolidated Sub-angular to well-rounded, moderate porosity Accessory - limestone fragments (2%), heavy minerals (2%)
20-30	10	Grayish yellow (5Y 8/4) sand, medium grained, unconsolidated Sub-angular to well-rounded, moderate porosity Accessory - limestone fragments (1%), heavy minerals (1%), shell fragments (1%)
30-40	10	Yellowish gray (5Y 7/2) sand, medium to fine grained, unconsolidated Sub-angular to well-rounded, moderate porosity Accessory - limestone fragments (1%), heavy minerals (2%), shell fragments (2%)
40-50	10	Light olive gray (5Y 5/2) sand, very coarse to medium grained, unconsolidated, clay matrix Angular to sub-rounded, moderate porosity Accessory - limestone fragments (2%), heavy minerals (<1%)
50-60	10	Yellowish gray (5Y 7/2) and sand, very coarse, unconsolidated Angular to sub-angular, low to moderate porosity Accessory - heavy minerals (1%)
60-70	10	Yellowish gray (5Y 8/1) sand, coarse, unconsolidated Angular to sub-angular, moderate porosity Accessory - shell fragments (5%), heavy minerals (2%)
70-80	10	Yellowish gray (5Y 7/2) clay (50%) Light olive gray (5Y 6/1) limestone, low to moderate porosity, angular to subangular (38%) Accessory - light brown (5YR 5/6) to very pale orange (10 YR 8/2) coarse sand (10%), heavy minerals (2%)
80-90	10	Light brown (5YR 5/6) to yellowish gray (5Y 8/1) very coarse sand, unconsolidated Angular to sub-angular, moderate porosity Accessory - light olive gray (5Y 6/1) limestone fragments (10%), heavy minerals (1%)
90-100	10	Pale olive (10Y 6/2) clayey, soft (60%) Light olive gray (5Y 6/1) limestone, low to moderate porosity (39%) Accessory - heavy minerals (<1%)



Project Name: A-4 Oversight

Project No.: <u>E213001409</u>

Well No.: A-4

Sampling Method: Strainer Collection

Described By: Michelle Leonard

Depth		
Interval	Thickness	Sample Description
(feet bpl)	(feet)	
100-110	10	Medium bluish gray (5B 5/1) clay, soft Light olive gray (5Y 6/1) limestone, low to moderate porosity, angular to sub- angular Accessory - heavy minerals (<1%)
110-120	10	Greenish gray (5G 5/1) clay, soft Light olive gray (5Y 6/1) limestone, low to moderate porosity, angular to sub- angular Accessory - heavy minerals (<1%)
120-130	10	Yellowish gray (5Y 8/1) sandy clay, soft, low to moderate porosity medium to fine grained sand, angular Accessory - heavy minerals (5%), shell fragments (<1%)
130-140	10	Light olive gray (5Y 6/1) limestone, calcarenite, low moldic porosity, moderate to high induration (70%) Yellowish gray (5Y 8/1) sandy clay, soft (25%) Accessory - heavy minerals (5%)
140-150	10	Light olive gray (5Y 6/1) limestone, calcarenite, low porosity, well-indurated (70%) Greenish black (5G 2/1) heavy mineral fragments, angular (25%) Grayish yellow (5Y 8/4) sand, coarse to medium grained, sub-rounded (5%)
150-160	10	Light gray (N7) sand clay, very cohesive, sticky
160-170	10	Light gray (N7) sand clay, very cohesive, sticky
170-180	10	Yellowish gray (5Y 8/1) sand, fine grained, sub-rounded to angular, heavy minerals (2%)
180-190	10	Yellowish gray (5Y 8/1) sand, fine grained, sub-rounded to angular, heavy minerals (2%)
190-200	10	Greenish gray (5G 5/1) sandy clay, limestone fragments, slightly cohesive
200-210	10	Yellowish gray (5Y 8/1) limestone, well indurated, low effective porosity, small vugs
210-220	10	Yellowish gray (5Y 8/1) limestone, well indurated, low effective porosity, small vugs
220-230	10	White (N9) limestone, packstone, sandy, well indurated, vuggy, fossiliferous, good porosity
230-240	10	White (N9) limestone, packstone, sandy, well indurated, vuggy, fossiliferous, good porosity
240-250	10	White (N9) limestone, wackestone, well indurated, secondary crystalization of calcite, low porosity, fossiliferous



Project Name: A-4 Oversight

Project No.: <u>E213001409</u>

Well No.: A-4

Sampling Method: Strainer Collection

Described By: Michelle Leonard

Depth Interval (feet bpl)	Thickness (feet)	Sample Description
250-257	7	White (N9) limestone, wackestone, well indurated, secondary crystalization of calcite, low porosity, fossiliferous
257-260	3	Moderate yellowish brown (10YR 5/4) wackestone, moderately indurated, low porosity, few fossils
260-270	10	Moderate yellowish brown (10YR 5/4) wackestone, moderately indurated, low porosity, few fossils
270-280	10	Moderate olive brown (5Y 4/4) sandy packstone, well indurated, moderate porosity, vuggy
280-290	10	Grayish yellow (5Y 8/4) sandy packstone, well indurated, moderate porosity, vuggy
290-300	10	Dusky yellow (5Y 6/4) packstone, well indurated, good porosity, fossiliferous, vuggy
300-310	10	Dusky yellow (5Y 6/4) packstone, well indurated, good porosity, fossiliferous, vuggy
310-320	10	Dusky yellow (5Y 6/4) packstone, well indurated, good porosity, fossiliferous, vuggy
320-330	10	Dusky yellow (5Y 6/4) packstone, well indurated, very good porosity, fossiliferous, vuggy
330-340	10	Dusky yellow (5Y 6/4) packstone, well indurated, low porosity
340-350	10	Dusky yellow (5Y 6/4) packstone, moderately indurated, low porosity
350-360	10	Pale olive (10Y 6/2) wackstone, well indurated, moderate porosity, fossiliferous, vuggy, calcareous matrix
360-370	10	Yellowish gray (5Y 8/1) shell fragments (95%) Very light gray (N8) small fragments of coral limestone (3%) Accessory: heavy minerals (2%)
370-380	10	Yellowish gray (5Y 8/1) shell fragments (95%) Very light gray (N8) small fragments of coral limestone (3%) Accessory: heavy minerals (<2%), trace gray (N7) clay
380-390	10	Yellowish gray (5Y 8/1) shell fragments (95%) Very light gray (N8) small fragments of coral limestone (3%) Accessory: heavy minerals (2%)
390-400	10	Light olive gray (5Y 6/1) clay, cohesive and sticky, very little to trace sand
410-420	10	Interbedded yellowish gray (5Y 8/1) limestone, moderately indurated, moderate porosity, fossiliferous; dusky yellow (5Y 6/4) sandy limestone, poorly indurated, grainstone, good porosity, vuggy, few fossils; and yellowish gray (5Y 8/1)



Project Name: A-4 Oversight

Project No.: E213001409

Well No.: A-4

Sampling Method: Strainer Collection

Described By: Michelle Leonard

Depth Interval (feet bpl)	Thickness (feet)	Sample Description
420-430	10	Light olive gray (5Y 6/1) clay, cohesive and sticky, very little to trace sand
430-440	10	Light olive gray (5Y 6/1) clay, cohesive and sticky, very little to trace sand
440-450	10	Light olive gray (5Y 6/1) clay, cohesive and sticky, very little to trace sand, with limestone fragments
450-460	10	Moderate brown (5YR 4/4) dolostone, low porosity, microcrystalline, very well indurated
460-470	10	Light olive gray (5Y 6/1) clay, cohesive and sticky, very little to trace sand, with limestone fragments
470-480	10	Moderate brown (5YR 4/4) dolostone, low porosity, microcrystalline, very well indurated
480-490	10	Light olive gray (5Y 6/1) clay, cohesive and sticky, very little to trace sand, with limestone fragments
490-500	10	Pale yellowish brown (10YR 6/2) limestone, low porosity, moerately indurated Accessory: glauconite (5%)
500-510	10	Very light gray (N8) clay, cohesive and sticky, very little to trace sand, with limestone fragments
510-520	10	Yellowish gray (5Y 8/1) shell fragments Accessory: fine to coarse sand (5%), glauconite (2%)
520-530	10	Yellowish gray (5Y 8/1) limestone, well indurated, very good porosity, vuggy, fossiliferous Accessory: glauconite (3%), heavy minerals (1%)
530-540	10	Yellowish gray (5Y 8/1) limestone, well indurated, very good porosity, vuggy, fossiliferous Accessory: glauconite (3%), heavy minerals (1%)
540-550	10	Yellowish gray (5Y 8/1) limestone, well indurated, very good porosity, vuggy, fossiliferous Accessory: glauconite (3%), heavy minerals (2%)
550-560	10	Dark yellowish orange (10YR 6/6) limestone, grainstone, very well indurated, good effective porosity Accessory: glauconite (3%)



Project Name: A-4 Oversight

Project No.: <u>E213001409</u>

Well No.: A-4

Sampling Method: Strainer Collection

Described By: Michelle Leonard

Depth Interval (feet bpl)	Thickness (feet)	Sample Description
560-570	10	Yellowish gray (5Y 8/1) limestone, grainstone, fossiliferous, moderate porosity, well indurated Accessory: heavy minerals (2%)
570-580	10	Yellowish gray (5Y 8/1) limestone, grainstone, fossiliferous, moderate porosity, well indurated Accessory: heavy minerals (2%)
580-590	10	Yellowish gray (5Y 8/1) limestone, grainstone, fossiliferous, moderate porosity, well indurated Accessory: heavy minerals (2%)
590-600	10	Yellowish gray (5Y 8/1) limestone, grainstone, fossiliferous, moderate porosity, well indurated Accessory: heavy minerals (2%)
600-610	10	Yellowish gray (5Y 8/1) limestone, grainstone, fossiliferous, moderate porosity, well indurated Accessory: heavy minerals (5%)
610-620	10	Yellowish gray (5Y 8/1) limestone, grainstone, fossiliferous, moderate porosity, well indurated Accessory: heavy minerals (5%)
620-630	10	Light olive gray (5Y 6/1) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: glauconite (5%), heavy minerals (5%)
630-640	10	Yellowish gray (5Y 6/1) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: glauconite (5%), heavy minerals (5%)
640-650	10	Yellowish gray (5Y 6/1) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: glauconite (5%), heavy minerals (5%)
650-660	10	Yellowish gray (5Y 6/1) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: shell fragments (10%), glauconite (5%), heavy minerals (5%)
660-670	10	Yellowish gray (5Y 6/1) to light bluish gray (5B 7/1) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: glauconite (5%), heavy minerals (5%)
670-680	10	Yellowish gray (5Y 6/1) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: shell fragments (10%), glauconite (5%), heavy minerals (5%)



Project Name: A-4 Oversight

Project No.: E213001409

Well No.: A-4

Sampling Method: Strainer Collection

Described By: Michelle Leonard


Depth Interval (feet bpl)	Thickness (feet)	Sample Description
680-690	10	Yellowish gray (5Y 6/1) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: shell fragments (10%), glauconite (5%), heavy minerals (5%)
690-700	10	Yellowish gray (5Y 6/1) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: shell fragments (10%), glauconite (5%), heavy minerals (5%)
700-710	10	Yellowish gray (5Y 6/1) to light olive gray (5Y 5/2) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: shell fragments (10%), glauconite (5%), heavy minerals (5%)
710-715	5	Yellowish gray (5Y 6/1) to light olive gray (5Y 5/2) limestone, wackestone, fossiliferous, moderate porosity, well indurated Accessory: shell fragments (10%), glauconite (5%), heavy minerals (5%)
715-720	5	Light olive brown (5Y 5/6) sand, fine grained, well sorted, sub-rounded to sub-angular


Region II Well Construction and Testing Report for Site A-4

APPENDIX

F

STEP-TEST GRAPHICS





Region II Well Construction and Testing Report for Site A-4

APPENDIX

G

LABORATORY REPORTS

Analytical Report **L6H0408**

Project

A-4

Project Number **E213001409**



September 13, 2016 Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578









Minority Women Business Enterprise Small Disadvantaged Business Enterprise



1412 Tech Blvd Tampa, FL 33619

September 13, 2016

Minority Women Business Enterprise Small Disadvantaged Business Enterprise

Phone #: 813-620-2000

Website: www.ftsanalytical.com

Michelle Leonard Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578

RE: A-4

We are reporting the results of the analyses performed on the samples recieved on 8/31/2016 under the project name referenced above and identified as the lab Work Order L6H0408. All results being reported under this Report apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontracted lab, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. The uncertainty of measurement associated with the results of analysis reported is available upon request. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reporting using all other available quality control methods.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by FTS Analytical Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise agreed upon. The samples received, and described as recorded in Work Order L6H0408 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise agreed upon. We reserve the right to return to you any unused samples, extracts, or solutions if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding standard practices, controlled/regulated substances, etc.)

We thank you for selecting FTS Analytical to serve your analytical needs. If you have any questions concerning this report, please do not hesitate to contact us at any time. We will be happy to help.

Sincerely,

Amy Atkins

Senior Project Manager

A.my Atk



Cardno - Riverview 3905 Crescent Park Drive

Riverview, FL 33578

Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

Reported: 9/13/16 12:25

Samples in this Report

Lab ID	Sample	Matrix	Date Sampled	Date Received
L6H0408-01	A-4-1	Water	29-Aug-2016 14:35	31-Aug-2016 08:30



Cardno - Riverview

Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

9/13/16 12:25

Reported:

Hits Summary

(Not Including Subcontracted Analysis)

Sample: A-4-1 Lab ID: L6H0408-01

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	184	1.00	0.00	mg/L	1	8/31/16 13:30		SM 2510B
TDS, Total Dissolved Solids	94.0	5.00	1.78	mg/L	1	9/1/16 17:31		SM 2540C
Chloride	8.48	2.00	0.104	mg/L	1	9/1/16 9:37	16887-00-6	EPA 300.0



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/13/16 12:25

Sample Results

Client Sample ID: A-4-1

Lab Sample ID: L6H0408-01 (Water)

Sampled:8/29/16 14:35

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	8.48	2.00	0.104	mg/L	1	9/1/16 9:00	9/1/16 9:37	16887-00-6
Conductance by Method 2510B								
Specific conductance	184	1.00	0.00	mg/L	1	8/31/16 13:30	8/31/16 13:30	
TDS by Method 2540C								
TDS, Total Dissolved Solids	94.0	5.00	1.78	mg/L	1	9/1/16 17:31	9/1/16 17:31	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/13/16 12:25

Quality Control

Anions by Method 300.0

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0018											
Blank (B6I0018-BLK1)					Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	0.104	U,	2.00	0.104	mg/L						
LCS (B6I0018-BS1)					Pre	epared & A	nalyzed: 9/1	/2016			
Chloride	19.6		2.00	0.104	mg/L	20.0		98	90-110		
LCS Dup (B6I0018-BSD1)					Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	20.2		2.00	0.104	mg/L	20.0		101	90-110	3	20
Duplicate (B6I0018-DUP1)		Source	: L6H0408-0	01	Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	6.81		2.00	0.104	mg/L		8.48			22	20
Matrix Spike (B6I0018-MS1)		Source	: L6H0408-(01	Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	27.8		2.00	0.104	mg/L	20.0	8.48	97	80-120		
Matrix Spike Dup (B6I0018-MSD1)		Source	: L6H0408-(01	Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	26.8		2.00	0.104	mg/L	20.0	8.48	91	80-120	4	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/13/16 12:25

Quality Control (Continued)

TDS by Method 2540C

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0057			•								
Blank (B6I0057-BLK1)					Pre	epared & A	nalyzed: 9/1,	/2016			
TDS, Total Dissolved Solids	1.78	U,	5.00	1.78	mg/L						
LCS (B6I0057-BS1)		Prepared & Analyzed: 9/1/2016									
TDS, Total Dissolved Solids	568		5.00	1.78	mg/L	618		92	80-120		
LCS Dup (B6I0057-BSD1)					Pre	epared & A	nalyzed: 9/1,	/2016			
TDS, Total Dissolved Solids	608		5.00	1.78	mg/L	618		98	80-120	7	20
Duplicate (B6I0057-DUP2)		Source:	L6H0408-0	1	Pre	epared & A	nalyzed: 9/1,	/2016			
TDS, Total Dissolved Solids	90.0		5.00	1.78	mg/L		94.0			4	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

9/13/16 12:25

Reported:

Quality Control (Continued)

Conductance by Method 2510B

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6H0752											
Blank (B6H0752-BLK1)		Prepared & Analyzed: 8/31/2016									
Specific conductance	0.00	U,	1.00	0.00	mg/L						
LCS (B6H0752-BS1)		Prepared & Analyzed: 8/31/2016									
Specific conductance	611		1.00	0.00	mg/L	618		99	80-120		
LCS Dup (B6H0752-BSD1)					Pre	pared & A	nalyzed: 8/31	./2016			
Specific conductance	611		1.00	0.00	mg/L	618		99	80-120	0	20
Duplicate (B6H0752-DUP1)		Source:	L6H0367-0)1	Pre	pared & A	nalyzed: 8/31	./2016			
Specific conductance	204		1.00	0.00	mg/L		204			0	20

Cardno - Riverview Project: A-4

3905 Crescent Park DriveProject Number: E213001409Reported:Riverview, FL 33578Project Manager: Michelle Leonard9/13/1612:25

List of Certifications for FTS Analytical Services - Florida

Number	Description	Code	Facility	Expires
04176	LA CERTIFICATE	LANELAC	FTSA	06/30/2016
483	NC CERTIFICATE	ANC	FTSA	12/31/2016
85	KENTUKY CERTIFICATE	KENTUKY	FTSA	
98015	SC CERTIFICATE	ASC	FTSA	06/30/2017
E84098	FL NELAC CERTIFICATE	LFLNELAC	FTSL	06/30/2017
E87429	FL NELAC CERTIFICATE	AFLNELAC	FTSA	06/30/2017
LI0-135	DoD CERTIFICATE	DOD	FTSA	06/30/2016
P330-07-00105	USDA CERTIFICATE	USDA	FTSA	

Notes and Definitions

<u>Item</u>	Definition
U	Compound was not detected.
Dry	Sample results reported on a dry weight basis.
I	Estimated Value
J	QC Failure see Case Narrative
L	Concentration exceeds calibration range
N	Tentatively Identified Compound
Q	Hold time exceeded
V	Analyte equal to or above detection limit in the method blank
TNTC	Bacteria is present but Too Numerous To Count

RPD Relative Percent Difference

D - 61 -- 141 - --

%REC Percent Recovery

Source Sample that was matrix spiked or duplicated.

FTS ANALYTICAL SERVICES CHAIN OF CUSTODY

Page

2505 N. Falkenburg Rd., Tampa, FL 33619 (813-620-2000) / 5675 New Tampa Hwy, Lakeland, FL 33815 (863-646-8526)

Company Name: (A)	25		Receiver's Initials/Temp:	87/	
Address: 3905 (118)	Cent Park Dr River	wew. Pl	Custody Seal(s): Y N	# 1	6040H97
Results Sent to: MICAPIL	Leonard		P.O.# (if required):		
Email address: M [CMe [[e	leonard @ Cardno.	OM	Field Comments / Lab Precautions:	ons:	
Contact Phone #: 8013-35	2-1626 Cell#:				
Project Name (Site): A-4				Analysis Requested	
Project Number (ID):	13001409				Container Type
Regulations: FL PRP Dry-Cln ADMPT SC NC DOD	ADMPT SC NC DOD NPDBS				Preservation Code
Sampler(s): (viggature)	Samplers Samplers	Sampler(s): (printed) Chelle Lebnard	أخدد		
Line Xo.	Sample Collection Death (E) Date / Time	stristicomposite deric	במיקונים במיקרים צנגרונירב		
1-19-81	-	>			
2					
23					
4 u					
0 9					
7					
00 0					
10					
1) Relinquished By:	18 Black Time 2	2) Received By;	Plaffe 8:30	Delivered by: (Circle One) Fed Ex / UPS / Courier / Lab Pi	Delivered by: (Circle One) Fed Ex / UPS / Courier / Lab Pickup / Hand / Other
3) Relinquished By:		4) Received By:	Date / Time	MSA or FTS teri	MSA or FTS terms and conditions apply
	1			Circle a Turnaro	es
5) Relinquished By:	Date / Time 6	6) Received By:	Date / Time	STD TAT; 10 Days; 5-7 Days; 2 Days; 1 Day; Same D	AT; 10 Days; 5-7 Days; 3 Days 2 Days; 1 Day; Same Day

Matrix Guide: (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge) Preservation: 1=HCL 2=HNO₃ 3=H₂SO₄ 4=NaOH+NaAsO₂ 5=NaOH+ZnAc 6=Na₂S₂O₃ 7=DI Water & MeOH 8=NaHSO4 & MeOH 9=None 10=NaHSO4 Container Type: VC=Vial (Clear); VA =Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other

Analytical Report **L6I0006**

Project

A-4

Project Number **E213001409**



September 13, 2016 Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578









Minority Women Business Enterprise Small Disadvantaged Business Enterprise



1412 Tech Blvd Tampa, FL 33619

September 13, 2016

Minority Women Business Enterprise Small Disadvantaged Business Enterprise

Phone #: 813-620-2000

Website: www.ftsanalytical.com

Michelle Leonard Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578

RE: A-4

We are reporting the results of the analyses performed on the samples recieved on 9/1/2016 under the project name referenced above and identified as the lab Work Order L6I0006. All results being reported under this Report apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontracted lab, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. The uncertainty of measurement associated with the results of analysis reported is available upon request. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reporting using all other available quality control methods.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by FTS Analytical Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise agreed upon. The samples received, and described as recorded in Work Order L6I0006 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise agreed upon. We reserve the right to return to you any unused samples, extracts, or solutions if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding standard practices, controlled/regulated substances, etc.)

We thank you for selecting FTS Analytical to serve your analytical needs. If you have any questions concerning this report, please do not hesitate to contact us at any time. We will be happy to help.

Sincerely,

Amy Atkins

Senior Project Manager

A.my Atk



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

Reported: 9/13/16 12:54

Samples in this Report

Lab ID	Sample	Matrix	Date Sampled	Date Received
L6I0006-01	A-4-2	Water	30-Aug-2016 14:05	01-Sep-2016 09:54



Cardno - Riverview

Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

Reported: 9/13/16 12:54

Hits Summary

(Not Including Subcontracted Analysis)

Sample: A-4-2 Lab ID: L6I0006-01

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	176	1.00	0.00	mg/L	1	9/1/16 16:30		SM 2510B
TDS, Total Dissolved Solids	86.0	5.00	1.78	mg/L	1	9/1/16 17:31		SM 2540C
Chloride	8.82	2.00	0.104	mg/L	1	9/1/16 17:57	16887-00-6	EPA 300.0



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/13/16 12:54

Sample Results

Client Sample ID: A-4-2

Lab Sample ID: L6I0006-01 (Water)

Sampled:8/30/16 14:05

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
		. 4-		511165	- Dii	zate : repared	200701,200	2.10 11
Anions by Method 300.0								
Chloride	8.82	2.00	0.104	mg/L	1	9/1/16 9:00	9/1/16 17:57	16887-00-6
Conductance by Method 2510B								
Specific conductance	176	1.00	0.00	mg/L	1	9/1/16 16:30	9/1/16 16:30	
TDS by Method 2540C								
TDS, Total Dissolved Solids	86.0	5.00	1.78	mg/L	1	9/1/16 17:31	9/1/16 17:31	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/13/16 12:54

Quality Control

Anions by Method 300.0

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0018											
Blank (B6I0018-BLK1)					Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	0.104	U,	2.00	0.104	mg/L						
LCS (B6I0018-BS1)					Pre	epared & A	nalyzed: 9/1	/2016			
Chloride	19.6		2.00	0.104	mg/L	20.0		98	90-110		
LCS Dup (B6I0018-BSD1)					Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	20.2		2.00	0.104	mg/L	20.0		101	90-110	3	20
Duplicate (B6I0018-DUP1)		Source	: L6H0408-0	01	Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	6.81		2.00	0.104	mg/L		8.48			22	20
Matrix Spike (B6I0018-MS1)		Source	: L6H0408-(01	Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	27.8		2.00	0.104	mg/L	20.0	8.48	97	80-120		
Matrix Spike Dup (B6I0018-MSD1)		Source	: L6H0408-(01	Pre	epared & A	nalyzed: 9/1,	/2016			
Chloride	26.8		2.00	0.104	mg/L	20.0	8.48	91	80-120	4	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/13/16 12:54

Quality Control (Continued)

TDS by Method 2540C

			50.			Spike	Source	0/550	%REC	555	RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6I0057											
Blank (B6I0057-BLK1)					Pre	epared & A	nalyzed: 9/1	/2016			
TDS, Total Dissolved Solids	1.78	U,	5.00	1.78	mg/L						
LCS (B6I0057-BS1)					Pre	epared & A	nalyzed: 9/1	/2016			
TDS, Total Dissolved Solids	568		5.00	1.78	mg/L	618		92	80-120		
LCS Dup (B6I0057-BSD1)					Pre	epared & A	nalyzed: 9/1	/2016			
TDS, Total Dissolved Solids	608		5.00	1.78	mg/L	618		98	80-120	7	20
Duplicate (B6I0057-DUP2)		Source:	L6H0408-0)1	Pre	epared & A	nalyzed: 9/1	/2016			
TDS, Total Dissolved Solids	90.0		5.00	1.78	mg/L		94.0			4	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/13/16 12:54

Quality Control (Continued)

Conductance by Method 2510B

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0185											
Blank (B6I0185-BLK1)					Pre	epared & A	nalyzed: 9/1	/2016			
Specific conductance	0.00	U,	1.00	0.00	mg/L						
LCS (B6I0185-BS1)					Pre	epared & A	nalyzed: 9/1	/2016			
Specific conductance	612		1.00	0.00	mg/L	618		99	80-120		
LCS Dup (B6I0185-BSD1)					Pre	epared & A	nalyzed: 9/1	/2016			
Specific conductance	612		1.00	0.00	mg/L	618		99	80-120	0	20
Duplicate (B6I0185-DUP1)		Source:	L6I0006-0	1	Pre	epared & A	nalyzed: 9/1	/2016			
Specific conductance	176		1.00	0.00	mg/L		176			0	20

Cardno - Riverview Project: A-4

3905 Crescent Park DriveProject Number: E213001409Reported:Riverview, FL 33578Project Manager: Michelle Leonard9/13/1612:54

List of Certifications for FTS Analytical Services - Florida

Number	Description	Code	Facility	Expires
04176	LA CERTIFICATE	LANELAC	FTSA	06/30/2016
483	NC CERTIFICATE	ANC	FTSA	12/31/2016
85	KENTUKY CERTIFICATE	KENTUKY	FTSA	
98015	SC CERTIFICATE	ASC	FTSA	06/30/2017
E84098	FL NELAC CERTIFICATE	LFLNELAC	FTSL	06/30/2017
E87429	FL NELAC CERTIFICATE	AFLNELAC	FTSA	06/30/2017
LI0-135	DoD CERTIFICATE	DOD	FTSA	06/30/2016
P330-07-00105	USDA CERTIFICATE	USDA	FTSA	

Notes and Definitions

Definition
Compound was not detected.
Sample results reported on a dry weight basis.
Estimated Value
QC Failure see Case Narrative
Concentration exceeds calibration range
Tentatively Identified Compound
Hold time exceeded
Analyte equal to or above detection limit in the method blank
Bacteria is present but Too Numerous To Count

RPD Relative Percent Difference

D - 61 -- 141 - --

%REC Percent Recovery

Source Sample that was matrix spiked or duplicated.



FTS ANALYTICAL SERVICES

d Cor Pre Pre Pre I Day: 5-1 D	(C = Air Contridos)	(SI - Slinder) (A - Air)	0 - 0:1) (s - sail) (sn - sail)	Surface Water) (I = I ionid) (I	(CW - Croundwater) (SW	Matrix Cuida: (W=Water) (DW = Drinking Water) (CW = Croundwater) (SW = Surface Water) (I = I ionid) (O = Oi) (S = Soi) (SD = Soid) (SI = Surface) (A = Air) (C = Air)	Matrix
And the leavest park by Receiver's Initials/Temp: Continue Leavest Deciver's Initials/Temp: Continue Deciver's Initials/Temp: Continue Deciver's Initials/Temp: P.O.# (if required): Y N Lal	7	STD TAT; 10 D	Date / Time	5) Received By:		nquished By:) Relir
AND WESCENT PANL DY Receiver's Initials/Temp: P.O.# (if required): P.O.# (if required): P.O.# (if required): Field Comments / Lab Precautions: Sample Collection Michaelle LessLayet Sample Containers Date / Time Deli Date / Time Deli Date / Time	und Time (business days)	Circle a Turnaro					
AND WESCENT PANK DY Receiver's Initials/Temp: AND WESCENT PANK DY Custody Seal(s): Y N NICHAELE LEGINARY POH-CIN ADAPT SC NC DOD NPDES Sample Collection Time Depth (Ft) Date / Time 1 Date / Time Date /	ms and conditions apply	MSA or FTS ter	8	4) Received By:		inquished By:) Rélif
SC NC DOD NPDES Sampler(s): (printed) Date Time Date Date Time Date Time Date Time Date Time Date Time Date Time Date Date Time Date Date Time Date Date Date Date Date Date Date Date	One) Lab Pickup / Hand / Other	Delivered by: (Circle Fed Ex / UPS / Courier /)	Date	2) Received By:	Un Pate / Time	nguished By:) Relin
Collection Col							10
MESCENT PANK DY Receiver's Initials/Temp: Custody Seal(s): Y N Lab Work Order # Custody Seal(s): Y N Lab Work Order # P.O.# (if required): P.O.# (if required): P.O.# (if required): Analysis Requested Collection Date / Time The Date / Time Analysis Requested Analysis Analys							9
SC NC DOD NPDES Collection The (FE) Date Time Michelie Lessard Solve Collection Michelie Lessard Solve Containers Collection Michelie Lessard Solve Containers Michelie Lessard Michelie Lessard Solve Containers Michelie Lessard Miche							00
SC NC DOD NPDES Collection Trime Trime Containers Trime Containers Trime Containers Trime Containers Trime Containers Trime Trim							7
SC NC DOD NPDES SC NC DOD NPDES SC NC DOD NPDES OBJUST 1 Trime Containers Michelie Leslard Sampler(s): (printed) Date / Time Matchiners Michelie Leslard Somo of Grandiners Michelie Leslard Somo of Grandiners No. of Grandiners N							0
Collection The Collection Th							5
Custody Seal(s): Y N Lab Work Order # Custody Seal(s): Y N Lab Work Order # P.O.# (if required): Collection The Collection Date Time Math Collection Date Time Math Collection Date Time Math Collection							4
SC NC DOD NPDES Sc NC DOD NPDES Shelf (9t) Collection The (Ft) Collection Date / Time Michigan The Collection The Colle							ယ
Receiver's Initials/Temp: // Rescent Park Dy Custody Seal(s): YN Lab Work Order # Levand Receiver's Initials/Temp: // P.O.# (if required): Receiver's Initials/Temp: // P.O.# (if required): Receiver's Initials/Temp: // P.O.# (if required): Receiver's Initials/Temp: // Receiver's Initials/Temp: // P.O.# (if required): Analysis Requested **Receiver's Initials/Temp: // Receiver's Initials/Temp: // P.O.# (if required): **Analysis Requested** **Receiver's Initials/Temp: // Receiver's Initials/Temp: // Receiver's Initials/Temp: // P.O.# (if required): **Analysis Requested** **Receiver's Initials/Temp: // Receiver's Initials/Temp: // P.O.# (if required): **Analysis Requested** **Analysis Requested** **Analysis Requested** **Receiver's Initials/Temp: // Receiver's Initials/Temp: // P.O.# (if required): **Analysis Requested** **Analysis Requested** **Analysis Requested** **Receiver's Initials/Temp: // P.O.# (if required): **Analysis Requested** **Analysis							2
## Collection th (Ft) Collection Collect				Z W		2	1
Receiver's Initials/Temp: // POULUT PAUL DY Custody Seal(s): Y N Lab Work Order # L POULUT COUL (if required): Cell#: Sampler(s): (printed) Sampler(s): (printed) Michelle Lesuard S 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3			Chlor	Composite Grab Containers Spec	Collection Date / Time	100	Line No.
6017 Financial Drive, Norcross, GA 30071 (770-449-8800) Receiver's Initials/Temp: / Custody Seal(s): Y N Lab Work Order # Leonard P.O.# (if required): Field Comments / Lab Precautions: Analysis Requested SC NC DOD NPDES Receiver's Initials/Temp: / Custody Seal(s): Y N Lab Work Order # Leonard Analysis Requested			rides	Lesuard and	Michel	ampler(s); (signature)	1
WAND WAND WAND WESCENT PAUL DY Custody Seal(s): Y N Lab Work Order # Leonard Lecte Leonard Lecte Leonard Comments / Lab Precautions: 133521626 Cell#: \$ame Field Comments / Lab Precautions: Analysis Requested E213001409	Preservation Code				DOD NPDES	SC	Regulat
WAND WESCENT PAUL DY Custody Seal(s): Y N Lab Work Order # L Custody Seal(s): Y N Lab Work Order # L Custody Seal(s): Howard P.O.# (if required): Field Comments / Lab Precautions: Analysis Requested	Container Type						roject
AVANO AVENO AVENO Custody Seal(s): Y N Lab Work Order # L Cutle legrand Cutle legrand P.O.# (if required): Field Comments / Lab Precautions:		Analysis Requested				The same of the sa	roject
AVALO AVALO AVALO AVALO Custody Seal(s): Y N Lab Work Order # L Whethe Levard Chelle Comments / Lab Precautions:					Cell#:	813352	Contact
Receiver's Initials/Temp: / Receiver's Initials/Temp: / Custody Seal(s): Y N Lab Work Order # Michelle Leonard P.O.# (if required):		ons:	d Comments / Lab Precautio	COM	into card	chelle.	Email a
16.11 Financial Drive, Norcross, GA 30071 (770-449-8800) CAVALO Receiver's Initials/Temp: / Custody Seal(s): Y N Lab Work Order # Custody Seal(s			# (if required):	P.O.	and	Michelle L	Results
6017 Financial Drive, Norcross, GA 30071 (770-449-8800) CANALO Receiver's Initials/Temp:	9000 m	Lab Work Order#	eal(s): Y)Y Cust	ent p	metho 3050	Address
				Reco		any Name: Cardino	Compa
)-449-8800)	Drive, Norcross, GA 30071 (770	6017 Financial		
	Page of	P		CHAIN OF CUSTODY	0	MANUAL HOME OF COLUMN	

Container Type: VC=Vial (Clear); VA = Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; 0=Other - Machine to - Marson / - Di Water &

Analytical Report **L6I0023**

Project

A-4

Project Number **E213001409**



September 19, 2016 Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578









Minority Women Business Enterprise Small Disadvantaged Business Enterprise



1412 Tech Blvd Tampa, FL 33619

September 19, 2016

Minority Women Business Enterprise Small Disadvantaged Business Enterprise

Phone #: 813-620-2000

Website: www.ftsanalytical.com

Michelle Leonard Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578

RE: A-4

We are reporting the results of the analyses performed on the samples recieved on 9/1/2016 under the project name referenced above and identified as the lab Work Order L6I0023. All results being reported under this Report apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontracted lab, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. The uncertainty of measurement associated with the results of analysis reported is available upon request. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reporting using all other available quality control methods.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by FTS Analytical Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise agreed upon. The samples received, and described as recorded in Work Order L6I0023 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise agreed upon. We reserve the right to return to you any unused samples, extracts, or solutions if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding standard practices, controlled/regulated substances, etc.)

We thank you for selecting FTS Analytical to serve your analytical needs. If you have any questions concerning this report, please do not hesitate to contact us at any time. We will be happy to help.

Sincerely,

Amy Atkins

Senior Project Manager

A.my Atk



Cardno - Riverview 3905 Crescent Park Drive

Riverview, FL 33578

Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

Reported: 9/19/16 10:40

Samples in this Report

Lab ID	Sample	Matrix	Date Sampled	Date Received
L6I0023-01	A-4-3	Water	31-Aug-2016 07:55	01-Sep-2016 14:37
L6I0023-02	A-4-4	Water	31-Aug-2016 09:15	01-Sep-2016 14:37
L6I0023-03	A-4-6	Water	31-Aug-2016 15:06	01-Sep-2016 14:37

Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/19/16 10:40

Hits Summary

(Not Including Subcontracted Analysis)

Sample: A-4-3 Lab ID: L6I0023-01

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	178	1.00	0.00	mg/L	1	9/2/16 17:10		SM 2510B
TDS, Total Dissolved Solids	72.0	5.00	1.78	mg/L	1	9/7/16 16:13		SM 2540C
Chloride	17.6	2.00	0.104	mg/L	1	9/2/16 17:47	16887-00-6	EPA 300.0

Sample: A-4-4

Lab ID: L6I0023-02

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	181	1.00	0.00	mg/L	1	9/2/16 17:10		SM 2510B
TDS, Total Dissolved Solids	66.0	5.00	1.78	mg/L	1	9/7/16 16:13		SM 2540C
Chloride	6.89	2.00	0.104	mg/L	1	9/2/16 18:05	16887-00-6	EPA 300.0

Sample: A-4-6

Lab ID: L6I0023-03

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	183	1.00	0.00	mg/L	1	9/2/16 17:10		SM 2510B
TDS, Total Dissolved Solids	78.0	5.00	1.78	mg/L	1	9/7/16 16:13		SM 2540C
Chloride	6.74	2.00	0.104	mg/L	1	9/2/16 18:24	16887-00-6	EPA 300.0



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/19/16 10:40

Sample Results

Client Sample ID: A-4-3

Lab Sample ID: L6I0023-01 (Water)

Sampled:8/31/16 7:55

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	17.6	2.00	0.104	mg/L	1	9/2/16 12:50	9/2/16 17:47	16887-00-6
Conductance by Method 2510B								
Specific conductance	178	1.00	0.00	mg/L	1	9/2/16 17:10	9/2/16 17:10	
TDS by Method 2540C								
TDS, Total Dissolved Solids	72.0	5.00	1.78	mg/L	1	9/7/16 16:13	9/7/16 16:13	



Cardno - Riverview

Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/19/16 10:40

Sample Results (Continued)

Client Sample ID: A-4-4

Lab Sample ID: L6I0023-02 (Water)

Sampled:8/31/16 9:15

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	6.89	2.00	0.104	mg/L	1	9/2/16 12:50	9/2/16 18:05	16887-00-6
Conductance by Method 2510B								
Specific conductance	181	1.00	0.00	mg/L	1	9/2/16 17:10	9/2/16 17:10	
TDS by Method 2540C								
TDS, Total Dissolved Solids	66.0	5.00	1.78	mg/L	1	9/7/16 16:13	9/7/16 16:13	



Cardno - Riverview

Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/19/16 10:40

Sample Results (Continued)

Client Sample ID: A-4-6

Lab Sample ID: L6I0023-03 (Water)

Sampled:8/31/16 15:06

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	6.74	2.00	0.104	mg/L	1	9/2/16 12:50	9/2/16 18:24	16887-00-6
Conductance by Method 2510B								
Specific conductance	183	1.00	0.00	mg/L	1	9/2/16 17:10	9/2/16 17:10	
TDS by Method 2540C								
TDS, Total Dissolved Solids	78.0	5.00	1.78	mg/L	1	9/7/16 16:13	9/7/16 16:13	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/19/16 10:40

Quality Control

Anions by Method 300.0

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0089											
Blank (B6I0089-BLK1)					Prepare	ed: 9/1/20	16 Analyzed	: 9/2/2016			
Chloride	0.104	U,	2.00	0.104	mg/L						
LCS (B6I0089-BS1)					Prepare	ed: 9/1/20	16 Analyzed	: 9/2/2016			
Chloride	19.7		2.00	0.104	mg/L	20.0		98	90-110		
LCS Dup (B6I0089-BSD1)					Prepare	ed: 9/1/20	16 Analyzed	: 9/2/2016			
Chloride	20.2		2.00	0.104	mg/L	20.0		101	90-110	3	20
Duplicate (B6I0089-DUP1)		Source	: L6I0021-0	1	Prepare	ed: 9/1/20	16 Analyzed	: 9/2/2016			
Chloride	420		2.00	0.104	mg/L		420			0	20
Matrix Spike (B6I0089-MS1)		Source	: L6I0021-0	1	Prepare	ed: 9/1/20	16 Analyzed	: 9/2/2016			
Chloride	439		2.00	0.104	mg/L	20.0	420	93	80-120		
Matrix Spike Dup (B6I0089-MSD1)		Source	: L6I0021-0	1	Prepare	ed: 9/1/20	16 Analyzed	: 9/2/2016			
Chloride	440		2.00	0.104	mg/L	20.0	420	100	80-120	0.3	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/19/16 10:40

Quality Control (Continued)

TDS by Method 2540C

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Analyte	Result	Quui	. 4-			Level	result	701120			Little
Batch: B6I0267											
Blank (B6I0267-BLK1)					Pre	epared & A	nalyzed: 9/7	/2016			
TDS, Total Dissolved Solids	1.78	U,	5.00	1.78	mg/L						
LCS (B6I0267-BS1)					Pre	epared & A	nalyzed: 9/7	/2016			
TDS, Total Dissolved Solids	528		5.00	1.78	mg/L	618		85	80-120		
LCS Dup (B6I0267-BSD1)					Pre	epared & A	nalyzed: 9/7	/2016			
TDS, Total Dissolved Solids	584		5.00	1.78	mg/L	618		94	80-120	10	20
Duplicate (B6I0267-DUP1)		Source:	L6I0021-0	3	Pre	epared & A	nalyzed: 9/7	/2016			
TDS, Total Dissolved Solids	435		5.00	1.78	mg/L		415			5	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/19/16 10:40

Quality Control (Continued)

Conductance by Method 2510B

			501			Spike	Source	2/550	%REC	222	RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6I0188											
Blank (B6I0188-BLK1)					Pre	epared & A	nalyzed: 9/2,	/2016			
Specific conductance	0.00	U,	1.00	0.00	mg/L						
LCS (B6I0188-BS1)					Pre	epared & A	nalyzed: 9/2,	/2016			
Specific conductance	611		1.00	0.00	mg/L	618		99	80-120		
LCS Dup (B6I0188-BSD1)					Pre	epared & A	nalyzed: 9/2,	/2016			
Specific conductance	611		1.00	0.00	mg/L	618		99	80-120	0	20
Duplicate (B6I0188-DUP1)		Source:	Prepared & Analyzed: 9/2/2016 J, 1.00 0.00 mg/L Prepared & Analyzed: 9/2/2016 1.00 0.00 mg/L 618 99 80-120 Prepared & Analyzed: 9/2/2016								
Specific conductance	183		1.00	0.00	mg/L		183			0	20

Cardno - Riverview Project: A-4

3905 Crescent Park DriveProject Number: E213001409Reported:Riverview, FL 33578Project Manager: Michelle Leonard9/19/1610:40

List of Certifications for FTS Analytical Services - Florida

Number	Description	Code	Facility	Expires
04176	LA CERTIFICATE	LANELAC	FTSA	06/30/2016
483	NC CERTIFICATE	ANC	FTSA	12/31/2016
85	KENTUKY CERTIFICATE	KENTUKY	FTSA	
98015	SC CERTIFICATE	ASC	FTSA	06/30/2017
E84098	FL NELAC CERTIFICATE	LFLNELAC	FTSL	06/30/2017
E87429	FL NELAC CERTIFICATE	AFLNELAC	FTSA	06/30/2017
LI0-135	DoD CERTIFICATE	DOD	FTSA	06/30/2016
P330-07-00105	USDA CERTIFICATE	USDA	FTSA	

Notes and Definitions

<u>Item</u>	Definition
U	Compound was not detected.
Dry	Sample results reported on a dry weight basis.
I	Value estimated to be between the Laboratory Detection and Reporting Limit
J	QC Failure see Case Narrative
L	Concentration exceeds calibration range
N	Tentatively Identified Compound
Q	Hold time exceeded
V	Analyte equal to or above detection limit in the method blank
TNTC	Bacteria is present but Too Numerous To Count

RPD Relative Percent Difference

%REC Percent Recovery

Source Sample that was matrix spiked or duplicated.

Pag	AO Receiver's Initials/Temp: (1/3)	Company Name: (MCLINO)
e 1	6017 Financial Drive, Norcross, GA 30071 (770-449-8800)	ANALYTICAL SERVICES
2 0	2505 N. Falkenburg Rd., Tampa, FL 33619 (813-620-2000) / 5675 New Tampa Hwy, Lakeland, FL 33815 (863-646-8526)	
Page of f 12	CHAIN OF CUSTODY	
2	FIS ANALYTICAL SERVICES	

Control of the contro)		-	c	P.
Address: 405 CENCH+PARK	"W Drive		Custody Seal(s): Y N L	Lab Work Order #	100 to 00
Results Sent to: Michelle Leon	aird		P.O.# (if required):		
Email address: Milhelle, 180 May	id occardin	O.COM	Field Comments / Lab Precautions:	IS:	
Contact Phone #: 813 352 1626	Cell#: Same				
Project Name (Site): A-H	17.		A	Analysis Requested	
Project Number (ID): 5213001409					Container Type
Regulations: FL PRP Dry-Cln ADaPT SC NC	DOD NPDES				Preservation Code
Sampler(s): (signature)		Michelle Lebrard	ides		
Sample	Collection	nposite	DS hlur Dec.		
Sample ID# Depth (Ft)	Date / Time	Gr	- T - C - s		
A J-J-	21.2	6W V 3			
3 A-4-8 478	1951 W 14104	6W V 3			ku
4 A-4-6 946	8/31/16 15:06	6W V 3			
5 A 4-7 (160)	8/31/16 15:45	6W) V 3	7 -		Note: 1
6					
7					
8					
9					
10					
1) Relinquished By:	9/11/6 Jul. 37	2) Received By:	allice LY37 F	Delivered by: (Circle One) Fed Ex / UPS / Courier / Lab Pickup / Hand / Other	e) Pickup / Hand / Other
3) Reliaquished By:	Date / Time	4) Received By:	Date / Time	MSA or FTS terms:	MSA or FTS terms and conditions apply Circle a Turnaround Time (business days)
5) Relinquished By:	Date / Time	6) Received By:	Date / Time	STD TAT; 10 Days; ; 2 Days; 1 Day;	10 Days; 5-7 Days; 3 Days ys; 1 Day; Same Day
Watrix Guide: (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge)	GW = Groundwater) (SW	/= Surface Water) (L = Liq	mid) (O = Oil) (S = Soil) (SD = Solid) (S	SL = Sludge) (A = Air) (C =	= Air Cartridge)

Container Type: VC=Vial (Clear); VA =Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other Preservation: 1 = HCL 2 = HNO₃ 3 = H₂SO₄ 4 = NaOH + NaAsO₂ 5 = NaOH + ZnAc 6 = Na₂S₂O₃ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHSO4

Analytical Report **L6I0067**

Project

A-4

Project Number **E213001409**



September 29, 2016 Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578









Minority Women Business Enterprise Small Disadvantaged Business Enterprise



1412 Tech Blvd Tampa, FL 33619

September 29, 2016

Minority Women Business Enterprise Small Disadvantaged Business Enterprise

Phone #: 813-620-2000

Website: www.ftsanalytical.com

Michelle Leonard Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578

RE: A-4

We are reporting the results of the analyses performed on the samples recieved on 9/8/2016 under the project name referenced above and identified as the lab Work Order L6I0067. All results being reported under this Report apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontracted lab, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. The uncertainty of measurement associated with the results of analysis reported is available upon request. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reporting using all other available quality control methods.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by FTS Analytical Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise agreed upon. The samples received, and described as recorded in Work Order L6I0067 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise agreed upon. We reserve the right to return to you any unused samples, extracts, or solutions if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding standard practices, controlled/regulated substances, etc.)

We thank you for selecting FTS Analytical to serve your analytical needs. If you have any questions concerning this report, please do not hesitate to contact us at any time. We will be happy to help.

Sincerely,

Amy Atkins

Senior Project Manager

A.my Atk



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

Reported: 9/29/16 12:00

Samples in this Report

Lab ID	Sample	Matrix	Date Sampled	Date Received
L6I0067-01	A-4-8	Water	06-Sep-2016 15:56	08-Sep-2016 08:26



Cardno - Riverview

Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

9/29/16 12:00

Reported:

Hits Summary

(Not Including Subcontracted Analysis)

Sample: A-4-8 Lab ID: L6I0067-01

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	179	1.00	0.00	mg/L	1	9/8/16 13:04		SM 2510B
TDS, Total Dissolved Solids	98.0	5.00	1.78	mg/L	1	9/13/16 15:35		SM 2540C
Chloride	7.43	2.00	0.104	mg/L	1	9/8/16 12:38	16887-00-6	EPA 300.0



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 12:00

Sample Results

Client Sample ID: A-4-8

Lab Sample ID: L6I0067-01 (Water)

Sampled:9/6/16 15:56

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	7.43	2.00	0.104	mg/L	1	9/8/16 10:46	9/8/16 12:38	16887-00-6
Conductance by Method 2510B								
Specific conductance	179	1.00	0.00	mg/L	1	9/8/16 13:04	9/8/16 13:04	
TDS by Method 2540C								
TDS, Total Dissolved Solids	98.0	5.00	1.78	mg/L	1	9/13/16 15:35	9/13/16 15:35	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 12:00

Quality Control

Anions by Method 300.0

						Spike	Source		%REC		RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6I0243											
Blank (B6I0243-BLK1)					Pre	epared & A	nalyzed: 9/8	/2016			
Chloride	0.104	U,	2.00	0.104	mg/L						
LCS (B6I0243-BS1)					Pre	epared & A	nalyzed: 9/8	/2016			
Chloride	18.3		2.00	0.104	mg/L	20.0		91	90-110		
LCS Dup (B6I0243-BSD1)					Pre	epared & A	nalyzed: 9/8	/2016			
Chloride	18.7		2.00	0.104	mg/L	20.0		93	90-110	2	20
Duplicate (B6I0243-DUP1)		Source	: L6I0067-0	1	Pre	epared & A	nalyzed: 9/8	/2016			
Chloride	7.34		2.00	0.104	mg/L		7.43			1	20
Matrix Spike (B6I0243-MS1)		Source	: L6I0067-0	1	Pre	epared & A	nalyzed: 9/8	/2016			
Chloride	30.2		2.00	0.104	mg/L	20.0	7.43	114	80-120		
Matrix Spike Dup (B6I0243-MSD1)		Source	: L6I0067-0	1	Pre	epared & A	nalyzed: 9/8	/2016			
Chloride	30.5		2.00	0.104	mg/L	20.0	7.43	115	80-120	0.9	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 12:00

Quality Control (Continued)

TDS by Method 2540C

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0549											
Blank (B6I0549-BLK1)					Pre	pared & A	nalyzed: 9/13	3/2016			
TDS, Total Dissolved Solids	1.78	U,	5.00	1.78	mg/L						
LCS (B6I0549-BS1)					Pre	pared & A	nalyzed: 9/13	3/2016			
TDS, Total Dissolved Solids	600		5.00	1.78	mg/L	618		97	80-120		
LCS Dup (B6I0549-BSD1)					Pre	pared & A	nalyzed: 9/13	3/2016			
TDS, Total Dissolved Solids	648		5.00	1.78	mg/L	618		105	80-120	8	20
Duplicate (B6I0549-DUP1)		Source:	: L610056-0:	1	Pre	pared & A	nalyzed: 9/13	3/2016			
TDS, Total Dissolved Solids	330		5.00	1.78	mg/L		330			0	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 12:00

Quality Control (Continued)

Conductance by Method 2510B

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0215											
Blank (B6I0215-BLK1)					Pre	epared & A	nalyzed: 9/8	/2016			
Specific conductance	0.00	U,	1.00	0.00	mg/L						
LCS (B6I0215-BS1)					Pre	epared & A	nalyzed: 9/8	/2016			
Specific conductance	611		1.00	0.00	mg/L	618		99	80-120		
LCS Dup (B6I0215-BSD1)					Pre	epared & A	nalyzed: 9/8	/2016			
Specific conductance	611		1.00	0.00	mg/L	618		99	80-120	0	20
Duplicate (B6I0215-DUP1)		Source:	L6I0067-0	1	Pre	epared & A	nalyzed: 9/8	/2016			
Specific conductance	179		1.00	0.00	mg/L		179			0	20

Cardno - Riverview Project: A-4

3905 Crescent Park DriveProject Number: E213001409Reported:Riverview, FL 33578Project Manager: Michelle Leonard9/29/1612:00

List of Certifications for FTS Analytical Services - Florida

Number	Description	Code	Facility	Expires
04176	LA CERTIFICATE	LANELAC	FTSA	06/30/2016
483	NC CERTIFICATE	ANC	FTSA	12/31/2016
85	KENTUKY CERTIFICATE	KENTUKY	FTSA	
98015	SC CERTIFICATE	ASC	FTSA	06/30/2017
E84098	FL NELAC CERTIFICATE	LFLNELAC	FTSL	06/30/2017
E87429	FL NELAC CERTIFICATE	AFLNELAC	FTSA	06/30/2017
LI0-135	DoD CERTIFICATE	DOD	FTSA	06/30/2016
P330-07-00105	USDA CERTIFICATE	USDA	FTSA	

Notes and Definitions

<u>Item</u>	Definition
U	Compound was not detected.
Dry	Sample results reported on a dry weight basis.
I	Value estimated to be between the Laboratory Detection and Reporting Limit
J	QC Failure see Case Narrative
L	Concentration exceeds calibration range
N	Tentatively Identified Compound
Q	Hold time exceeded
V	Analyte equal to or above detection limit in the method blank
TNTC	Bacteria is present but Too Numerous To Count

RPD Relative Percent Difference

%REC Percent Recovery

Source Sample that was matrix spiked or duplicated.

Matrix Preserva	5) Reli	3) Reli	1) Reli	10	9	00	7	6	57	4	ယ	2	1	I	ine No.	1	Regula	Project	Project	Contac	Email a	Results	Address:	Compa		No.
Matrix Guide: (W=Water) (DW - Drinking Water) (GW = Cambridge Greenwation: I = HCL 2 = HNO, 3 = HNO, 4 = Matrix Guide Greenwater)	5) Relinquished By	3) Relinquished By:	1) Relinguished By									The state of the same of the s	1 m (m) 2 m	ding		THE STATE OF THE S	Regulations: FL PRP Dry Clip Sampler(6): (signature)	Project Number (II))	Project Name (Site)	Contact Phone #:	Email address: MA	Results Sent to:	20/20	Company Name:	WEST AND	
Matrix Guide: (W=Water) (DW = Drinking Water) (Preservation: I = HCL 2 = HNO, 3 = H,NO, 4 = 1			1/1/1/											Sample 10 #		177	anture)	10/21/3	A			777	017	CAN	TOTALITY	
2 = IINO, 3 = II,80,		1	0												Name of the last		2317	00140		5791		0 /			1412 1600 11000	
+ 200																	N E			0					TVII, I OILI	
No. A. D. T.																					1 W 1					
																				A MARIA						=
HITTER WA	AH PRAHAMA	THE ADMINISTRA	The state of													11111					5				- 100	
# = Na, N, O,			wills											(outniners	No. of	100			The second secon		The same of the sa				при напра нжу, сакенан при напра на при на п	CUSTODY
7 = DI W														ž	DS	SPC					Field C	P.O.# (if	Custody	Receive	71 (770-44)	DY
Oil) (S = S ater & Me		,	9/												- (- 0)						omments /	if required):	Custody Seal(s):	Receiver's Initials/Temp:	2-8800)	
**************************************	Date / Time	Date / Time	Date / Time																		Field Comments / Lab Precautions:	i);	- 10 I		(1A 30071 (770-449-8800)	77017 (0
aHSO4 & I	e S		Deli 36 Fed											- Commence of Comm					Analy		autions:			3.2 /	7.00-040-00	CAC OF
Sludge) (A MeOH 9 =	STD TAT; 10 Days; 5-7 Days; 2 Days; 1 Day; Same D	MSA or F	Delivered by: (Circle One) Fed Ex / UPS / Courier / Lab Pi																Analysis Requested				Lab Work Order # 4		0)	
= Air) (C = None 10	10 Days ys; 1 L	TS terms	Circle On ourier / Lab																ested				1			Page
= Air Cart = NaHS04	ays; 5-7 D 1 Day; Sar	and cond	Pickup/H														Preservi	Contain					-300T			
tridge)	y 3	MSA or FTS terms and conditions apply Circle a Turnaround Time (business days)	Delivered by: (Circle One) Fed Ex / UPS / Courier / Lab Pickup / Hand / Other														Preservation Code	Container Type					630			or.
	Days	ays)																	AND DESCRIPTION OF THE PERSON				P	age	10 c	of 11

1	
1	April The A
1	
1	The state of the s
1	
1	ALCO TO SERVICE SERVIC
1 .	
2	No. of the last
2	4 第
1 3	-
i	The same of the sa
1 7	THE REAL PROPERTY.
1 8	1
1	d 400
1 3	LOB
10	100 P

FTS ANALYTICAL SERVICES	RVICES
CHAIN OF CUSTODY	DDY Page of 1
ANALYTICAL SCHUICES 6017 Financial Drive, Norcross, GA 30071 (770-449-8800)	8800)
Company Name: ('A CAM)	Receiver's Initials/Temp: 3,2 /
Address: 3905 Crescent Dave Drive	Work Order # 4 (10067
Results Sent to: Michelle / Lonard	P.O.# (if required):
Email address: Michellelenard @Cardno. Com	Field Comments / Lab Precautions:
Contact Phone #: 813-3524626 Cell#: Sume	
Project Name (Site): A-4	Analysis Requested
Project Number (ID): E213001409	Container Type
Regulations: FL PRP Dry-Cln ADaPT SC NC DOD NPDES	Preservation Code
Sampler(s): (signature) Michelle Leaward Michelle Leaward	SPC
No. c	S ₁ .

	5			Analysis nequested	
Project Number (ID): F213001404	204100				Container Type
Regulations: FL PRP Dry-Cln ADaPT SC NC	ADAPT SC NC DOD NPDES		*		Preservation Code
Sampler(6): (signature)	1	Sampler(s): (printed) Whelle Lelward	SPC des		
Line No. 6 Sample ID#	Sample Collection Depth (Ft) Date / Time	Matrix Composite Grab Containers	TDS,S Chlorie		
1 A-4-8	9/6/	2			
2					
သ					
4					
57					
6					
7					
00			•		
9					
10					
1) Religiushed By	917/16 6:65 Date / Time	2) Received By:	9/8//6 (0:34	Date / Time Delivered by: (Circle One)	ickup / H
3) Kelinquished By:	Date / Time	Received By:	',' Date / Time	MSA or FTS terms and conditions apply	nd con
				Circle a Turnaround Time (business days)	Time (b
5) Relinquished By:	Date / Time	6) Received By:	Date / Time	STD TAT; 10 Days; 5-7 Days; 3 Days	5-7 D
		(A)		2 Days; 1 Day; Same Day	y; Same

Container Type: VC=Vial (Clear); VA =Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other Matrix Guide: (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge) Preservation: 1 = HCL 2 = HNO₃ 3 = H₂SO₄ 4 = NaOH + NaAsO₂ 5 = NaOH + ZnAc 6 = Na₂S₂O₃ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHSO4

Analytical Report **L6I0087**

Project

A-4

Project Number **E213001409**



September 29, 2016 Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578









Minority Women Business Enterprise Small Disadvantaged Business Enterprise



1412 Tech Blvd Tampa, FL 33619

September 29, 2016

Minority Women Business Enterprise Small Disadvantaged Business Enterprise

Phone #: 813-620-2000

Website: www.ftsanalytical.com

Michelle Leonard Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578

RE: A-4

We are reporting the results of the analyses performed on the samples recieved on 9/9/2016 under the project name referenced above and identified as the lab Work Order L6I0087. All results being reported under this Report apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontracted lab, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. The uncertainty of measurement associated with the results of analysis reported is available upon request. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reporting using all other available quality control methods.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by FTS Analytical Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise agreed upon. The samples received, and described as recorded in Work Order L6I0087 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise agreed upon. We reserve the right to return to you any unused samples, extracts, or solutions if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding standard practices, controlled/regulated substances, etc.)

We thank you for selecting FTS Analytical to serve your analytical needs. If you have any questions concerning this report, please do not hesitate to contact us at any time. We will be happy to help.

Sincerely,

Amy Atkins

Senior Project Manager

A.my Atk



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

Reported: 9/29/16 12:18

Samples in this Report

Lab ID	Sample	Matrix	Date Sampled	Date Received
L6I0087-01	A-4-9	Water	07-Sep-2016 08:29	09-Sep-2016 10:50
L6I0087-02	A-4-10	Water	07-Sep-2016 10:43	09-Sep-2016 10:50
L6I0087-03	A-4-11	Water	07-Sep-2016 12:18	09-Sep-2016 10:50
L6I0087-04	A-4-12	Water	07-Sep-2016 13:50	09-Sep-2016 10:50
L6I0087-05	A-4-13	Water	07-Sep-2016 15:32	09-Sep-2016 10:50

Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

9/29/16 12:18

Reported:

Hits Summary

(Not Including Subcontracted Analysis)

Sample: A-4-9

Lab ID: L6I0087-01

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	179	1.00	0.00	mg/L	1	9/9/16 11:15		SM 2510B
TDS, Total Dissolved Solids	98.0	5.00	1.78	mg/L	1	9/13/16 15:35		SM 2540C
Chloride	7.16	2.00	0.104	mg/L	1	9/9/16 16:34	16887-00-6	EPA 300.0

Sample: A-4-10

Lab ID: L6I0087-02

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	187	1.00	0.00	mg/L	1	9/9/16 11:15		SM 2510B
TDS, Total Dissolved Solids	112	5.00	1.78	mg/L	1	9/13/16 15:35		SM 2540C
Chloride	7.30	2.00	0.104	mg/L	1	9/9/16 13:55	16887-00-6	EPA 300.0

Sample: A-4-11

Lab ID: L6I0087-03

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	187	1.00	0.00	mg/L	1	9/9/16 11:15		SM 2510B
TDS, Total Dissolved Solids	110	5.00	1.78	mg/L	1	9/13/16 15:35		SM 2540C
Chloride	7.12	2.00	0.104	mg/L	1	9/9/16 14:51	16887-00-6	EPA 300.0

Sample: A-4-12

Lab ID: L6I0087-04

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	189	1.00	0.00	mg/L	1	9/9/16 11:15		SM 2510B
TDS, Total Dissolved Solids	94.0	5.00	1.78	mg/L	1	9/13/16 15:35		SM 2540C
Chloride	7.18	2.00	0.104	mg/L	1	9/9/16 15:09	16887-00-6	EPA 300.0

Sample: A-4-13

Lab ID: L6I0087-05

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	189	1.00	0.00	mg/L	1	9/9/16 11:15		SM 2510B
TDS, Total Dissolved Solids	110	5.00	1.78	mg/L	1	9/13/16 15:35		SM 2540C
Chloride	7.11	2.00	0.104	mg/L	1	9/9/16 15:28	16887-00-6	EPA 300.0



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 12:18

Sample Results

Client Sample ID: A-4-9

Lab Sample ID: L6I0087-01 (Water)

Sampled:9/7/16 8:29

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	7.16	2.00	0.104	mg/L	1	9/9/16 9:02	9/9/16 16:34	16887-00-6
Conductance by Method 2510B								
Specific conductance	179	1.00	0.00	mg/L	1	9/9/16 11:15	9/9/16 11:15	
TDS by Method 2540C								
TDS, Total Dissolved Solids	98.0	5.00	1.78	mg/L	1	9/13/16 15:35	9/13/16 15:35	



Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard Reported:

9/29/16 12:18

Sample Results (Continued)

Client Sample ID: A-4-10

Lab Sample ID: L6I0087-02 (Water)

Sampled:9/7/16 10:43

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	7.30	2.00	0.104	mg/L	1	9/9/16 9:02	9/9/16 13:55	16887-00-6
Conductance by Method 2510B								
Specific conductance	187	1.00	0.00	mg/L	1	9/9/16 11:15	9/9/16 11:15	
TDS by Method 2540C								
TDS, Total Dissolved Solids	112	5.00	1.78	mg/L	1	9/13/16 15:35	9/13/16 15:35	



Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

9/29/16 12:18

Reported:

Sample Results (Continued)

Client Sample ID: A-4-11

Lab Sample ID: L6I0087-03 (Water)

Sampled:9/7/16 12:18

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	7.12	2.00	0.104	mg/L	1	9/9/16 9:02	9/9/16 14:51	16887-00-6
Conductance by Method 2510B								
Specific conductance	187	1.00	0.00	mg/L	1	9/9/16 11:15	9/9/16 11:15	
TDS by Method 2540C								
TDS, Total Dissolved Solids	110	5.00	1.78	mg/L	1	9/13/16 15:35	9/13/16 15:35	



Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

9/29/16 12:18

Reported:

Sample Results (Continued)

Client Sample ID: A-4-12

Lab Sample ID: L6I0087-04 (Water)

Sampled:9/7/16 13:50

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	7.18	2.00	0.104	mg/L	1	9/9/16 9:02	9/9/16 15:09	16887-00-6
Conductance by Method 2510B								
Specific conductance	189	1.00	0.00	mg/L	1	9/9/16 11:15	9/9/16 11:15	
TDS by Method 2540C								
TDS, Total Dissolved Solids	94.0	5.00	1.78	mg/L	1	9/13/16 15:35	9/13/16 15:35	



Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

9/29/16 12:18

Reported:

Sample Results (Continued)

Client Sample ID: A-4-13

Lab Sample ID: L6I0087-05 (Water)

Sampled:9/7/16 15:32

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	7.11	2.00	0.104	mg/L	1	9/9/16 9:02	9/9/16 15:28	16887-00-6
Conductance by Method 2510B								
Specific conductance	189	1.00	0.00	mg/L	1	9/9/16 11:15	9/9/16 11:15	
TDS by Method 2540C								
TDS, Total Dissolved Solids	110	5.00	1.78	mg/L	1	9/13/16 15:35	9/13/16 15:35	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 12:18

Quality Control

Anions by Method 300.0

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0214	resuit		. 4-					.31.20			
					_			10016			
Blank (B6I0214-BLK1)						epared & A	nalyzed: 9/9	/2016			
Chloride	0.104	U,	2.00	0.104	mg/L						
LCS (B6I0214-BS1)					Pre	epared & A	nalyzed: 9/9	/2016			
Chloride	18.0		2.00	0.104	mg/L	20.0		90	90-110		
LCS Dup (B6I0214-BSD1)					Pre	epared & A	nalyzed: 9/9	/2016			
Chloride	19.1		2.00	0.104	mg/L	20.0		95	90-110	6	20
Duplicate (B6I0214-DUP1)		Source	: L6I0087-0	1	Pre	epared & A	nalyzed: 9/9	/2016			
Chloride	7.17		2.00	0.104	mg/L		7.16			0.1	20
Matrix Spike (B6I0214-MS1)		Source	: L6I0087-0	1	Pre	epared & A	nalyzed: 9/9	/2016			
Chloride	29.5		2.00	0.104	mg/L	20.0	7.16	112	80-120		
Matrix Spike Dup (B6I0214-MSD1)		Source	: L6I0087-0	1	Pre	epared & A	nalyzed: 9/9	/2016			
Chloride	29.4		2.00	0.104	mg/L	20.0	7.16	111	80-120	0.1	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 12:18

Quality Control (Continued)

TDS by Method 2540C

						Spike	Source		%REC		RPD	
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit	
Batch: B6I0549												
Blank (B6I0549-BLK1)					Pre	pared & A	nalyzed: 9/13	3/2016				
TDS, Total Dissolved Solids	1.78	U,	5.00	1.78	mg/L							
LCS (B6I0549-BS1)		Prepared & Analyzed: 9/13/2016										
TDS, Total Dissolved Solids	600		5.00	1.78	mg/L	618		97	80-120			
LCS Dup (B6I0549-BSD1)					Pre	pared & A	nalyzed: 9/13	3/2016				
TDS, Total Dissolved Solids	648		5.00	1.78	mg/L	618		105	80-120	8	20	
Duplicate (B6I0549-DUP1)		Source: L6I0056-01 Prepared & Analyzed: 9/13/2016										
TDS, Total Dissolved Solids	330		5.00	1.78	mg/L		330			0	20	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 12:18

Quality Control (Continued)

Conductance by Method 2510B

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6I0216											
Blank (B6I0216-BLK1)					Pre	epared & A	Analyzed: 9/9	/2016			
Specific conductance	0.00	U,	1.00	0.00	mg/L						
LCS (B6I0216-BS1)					Pre	epared & A	Analyzed: 9/9	/2016			
Specific conductance	610		1.00	0.00	mg/L	618		99	80-120		
LCS Dup (B6I0216-BSD1)					Pre	epared & A	Analyzed: 9/9	/2016			
Specific conductance	610		1.00	0.00	mg/L	618		99	80-120	0	20
Duplicate (B6I0216-DUP1)		Source:	L610087-0	87-04 Prepared & Analyzed: 9/9/2016							
Specific conductance	189		1.00	0.00	mg/L		189			0	20

Cardno - Riverview Project: A-4

3905 Crescent Park Drive Project Number: E213001409 Reported:
Riverview, FL 33578 Project Manager: Michelle Leonard 9/29/16 12:18

List of Certifications for FTS Analytical Services - Florida

Number	Description	Code	Facility	Expires
04176	LA CERTIFICATE	LANELAC	FTSA	06/30/2016
483	NC CERTIFICATE	ANC	FTSA	12/31/2016
85	KENTUKY CERTIFICATE	KENTUKY	FTSA	
98015	SC CERTIFICATE	ASC	FTSA	06/30/2017
E84098	FL NELAC CERTIFICATE	LFLNELAC	FTSL	06/30/2017
E87429	FL NELAC CERTIFICATE	AFLNELAC	FTSA	06/30/2017
LI0-135	DoD CERTIFICATE	DOD	FTSA	06/30/2016
P330-07-00105	USDA CERTIFICATE	USDA	FTSA	

Notes and Definitions

<u>Item</u>	Definition
U	Compound was not detected.
Dry	Sample results reported on a dry weight basis.
I	Value estimated to be between the Laboratory Detection and Reporting Limit
J	QC Failure see Case Narrative
L	Concentration exceeds calibration range
N	Tentatively Identified Compound
Q	Hold time exceeded
V	Analyte equal to or above detection limit in the method blank
TNTC	Bacteria is present but Too Numerous To Count

RPD Relative Percent Difference

%REC Percent Recovery

Source Sample that was matrix spiked or duplicated.

FTS ANALYTICAL SERVICES

Results Sent to: Address Regulations: FL PRP Dry-Cln ADaPT SC NC DOD NPDES Project Number (ID): Project Name (Site): Contact Phone #: mail address: MICHELLE Relinquished By: ompany Name: 1) Reductive By: 3) Kelinquished By: 10 Line No. 9 8 7 0 O 4 w N Sampler(s)/(signature) -4-10 Sample ID# クークファク 13 3521626 213001409 rescent Park Drive 1412 Tech Blvd, Tampa, FL 33619 (813-620-2000) / 5675 New Tampa Hwy, Lakeland, FL 33815 (863-646-8526) Sample GANGERO OF COURT Depth (Ft) 0000 000 10010110 C'ell!: Same 011111 911116 317/10 10:43 Collection Date / Time Date / Time Date / Time Date / Time 6017 Einancial Drive, Norcross, GA 30071 (770-449-8800) Michelle Lesmand 2:10 Sampler(s): (printed) CHAIN OF CUSTODY 3 6) Received By: 4) Received By: 2) Received By: Matrix Composite Grab Containers No. of Receiver's Initials/Temp: Field Comments / Lab Precautions: P.O.# (if required): Justody Scal(s): Date / Time Date / Time Date / Time **Analysis Requested** Lab Work Order # Fed Ex / UPS / Courier / Lab Pickup / Hand / Other Delivered by: (Circle One) STD TAT; 10 Days; 5-7 Days; 3 Days Circle a Turnaround Time (business days) MSA or FTS terms and conditions apply 2 Days; 1 Day; Same Day Preservation Code ontainer Type Page 14 of 15

Preservation: I = HCL 2 = HNO₁ 3 = H₂SO₄ 4 = NaOH + NaAsO₂ 5 = NaOH + ZnAe 6 = Na₂S₂O₃ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHS04 Matrix Guide: (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge)

Container Type: VC=Vial (Clear); VA=Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other

FTS ANALYTICAL SERVICES CHAIN OF CUSTODY

1412 Tech Blvd, Tampa, FL 33619 (813-620-2000) / 5675 New Tampa Hwy, Lakeland, FL 33815 (863-646-8526)

6017 Financial Drive, Norcross, GA 30071 (770-449-8800) Receiver's Initials/Temp: < Z CV w SOUTON Page 15 of 15

Relinquished By: Regulations: FL PRP Dry-Cln ADaPT SC NC DOD Address: 20 Email address: //W Results Sent to: 3) Relinquished By: Contact Phone #: Company Name: 1) Relipquished By Project Number (ID): Project Name (Site): 9 00 0 CI 4 W Line No. Sampler(s) (signature) 30105 Sample ID# 6 でなる カフタラ Sample Depth (Ft) esuava 040 eguavo 91910 9110 9/7/16 011111 Collection 9111 Cell#: Jara 3 5 Date / Time Date / Time Date / Time NPDES 8:29 12:18 S. 4.3 5:30 3 Sampler(s): (printed) 30 3 6) Received By: 4) Received By: 30 GW Received By: Matrix Composite esnavo < Grab Containers No. of Field Comments / Lab Precautions: P.O.# (if required): Custody Seal(s): Date / Time Date / Time Date / Time 0 **Analysis Requested** Lab Work Order # Fed Ex / UPS / Courier / Lab Pickup / Hand / Other Delivered by: (Circle One) STD TAT; 10 Days; 5-7 Days; Circle a Turnaround Time (business days) MSA or FTS terms and conditions apply 2 Days; Preservation Code Container Type Same Day 3 Days

Preservation: 1 = HCL $2 = HNO_3$ $3 = H_2SO_4$ $4 = NaOH + NaAsO_2$ 5 = NaOH + ZnAc $6 = Na_2S_2O_3$ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHSO4Matrix Guide: (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge) Container Type: VC=Vial (Clear); VA=Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other

Analytical Report **L6I0219**

Project

A-4

Project Number **E213001409**



September 29, 2016 Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578









Minority Women Business Enterprise Small Disadvantaged Business Enterprise



1412 Tech Blvd Tampa, FL 33619

September 29, 2016

Minority Women Business Enterprise Small Disadvantaged Business Enterprise

Phone #: 813-620-2000

Website: www.ftsanalytical.com

Michelle Leonard Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578

RE: A-4

We are reporting the results of the analyses performed on the samples recieved on 9/16/2016 under the project name referenced above and identified as the lab Work Order L6I0219. All results being reported under this Report apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontracted lab, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. The uncertainty of measurement associated with the results of analysis reported is available upon request. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reporting using all other available quality control methods.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by FTS Analytical Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise agreed upon. The samples received, and described as recorded in Work Order L6I0219 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise agreed upon. We reserve the right to return to you any unused samples, extracts, or solutions if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding standard practices, controlled/regulated substances, etc.)

We thank you for selecting FTS Analytical to serve your analytical needs. If you have any questions concerning this report, please do not hesitate to contact us at any time. We will be happy to help.

Sincerely,

Amy Atkins

Senior Project Manager

A.my Atki



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

Reported: 9/29/16 14:51

Samples in this Report

Lab ID	Sample	Matrix	Date Sampled	Date Received
L6I0219-01	A-4-14	Water	14-Sep-2016 13:23	16-Sep-2016 15:00



Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

9/29/16 14:51

Reported:

Hits Summary

(Not Including Subcontracted Analysis)

Sample: A-4-14 Lab ID: L6I0219-01

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
TDS, Total Dissolved Solids	62.0	5.00	1.78	mg/L	1	9/19/16 15:09		SM 2540C
Chloride	7.69	2.00	0.104	mg/L	1	9/20/16 16:51	16887-00-6	EPA 300.0



Cardno - Riverview 3905 Crescent Park Drive

Riverview, FL 33578

Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 14:51

Sample Results

Client Sample ID: A-4-14

Lab Sample ID: L6I0219-01 (Water)

Sampled:9/14/16 13:23

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	7.69	2.00	0.104	mg/L	1	9/20/16 11:08	9/20/16 16:51	16887-00-6
TDS by Method 2540C								
TDS, Total Dissolved Solids	62.0	5.00	1.78	mg/L	1	9/19/16 15:09	9/19/16 15:09	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 14:51

Quality Control

Anions by Method 300.0

						Spike	Source		%REC		RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6I0442											
Blank (B6I0442-BLK1)					Pre	pared & A	nalyzed: 9/20)/2016			
Chloride	0.104	U,	2.00	0.104	mg/L						
LCS (B6I0442-BS1)					Pre	pared & A	nalyzed: 9/20)/2016			
Chloride	20.8		2.00	0.104	mg/L	20.0		104	90-110		
LCS Dup (B6I0442-BSD1)					Pre	pared & A	nalyzed: 9/20)/2016			
Chloride	20.5		2.00	0.104	mg/L	20.0		103	90-110	1	20
Duplicate (B6I0442-DUP1)		Source	: L6I0219-0	1	Pre	pared & A	nalyzed: 9/20)/2016			
Chloride	7.67		2.00	0.104	mg/L		7.69			0.4	20
Matrix Spike (B6I0442-MS1)		Source	: L6I0219-0	1	Pre	pared & A	nalyzed: 9/20	0/2016			
Chloride	28.7		2.00	0.104	mg/L	20.0	7.69	105	80-120		
Matrix Spike Dup (B6I0442-MSD1)		Source	: L6I0219-0	1	Pre	pared & A	nalyzed: 9/20	0/2016			
Chloride	28.4		2.00	0.104	mg/L	20.0	7.69	103	80-120	1	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 9/29/16 14:51

Quality Control (Continued)

TDS by Method 2540C

Applieto	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Analyte	Result	Quai	FQL	MDL	Offics	Level	Result	70KLC	LIIIIIG	KFD	LIIIIL
Batch: B6I0482											
Blank (B6I0482-BLK1)					Pre	pared & A	nalyzed: 9/19	/2016			
TDS, Total Dissolved Solids	6.00		5.00	1.78	mg/L						
LCS (B6I0482-BS1)		Prepared & Analyzed: 9/19/2016									
TDS, Total Dissolved Solids	508		5.00	1.78	mg/L	618		82	80-120		
LCS Dup (B6I0482-BSD1)					Pre	pared & A	nalyzed: 9/19)/2016			
TDS, Total Dissolved Solids	620		5.00	1.78	mg/L	618		100	80-120	20	20
Duplicate (B6I0482-DUP1)		Source:	L6I0168-0	2	Pre	pared & A	nalyzed: 9/19)/2016			
TDS, Total Dissolved Solids	64.0		5.00	1.78	mg/L		68.0			6	20

Cardno - Riverview Project: A-4

3905 Crescent Park DriveProject Number: E213001409Reported:Riverview, FL 33578Project Manager: Michelle Leonard9/29/1614:51

List of Certifications for FTS Analytical Services - Florida

Number	Description	Code	Facility	Expires
04176	LA CERTIFICATE	LANELAC	FTSA	06/30/2016
483	NC CERTIFICATE	ANC	FTSA	12/31/2016
85	KENTUKY CERTIFICATE	KENTUKY	FTSA	
98015	SC CERTIFICATE	ASC	FTSA	06/30/2017
E84098	FL NELAC CERTIFICATE	LFLNELAC	FTSL	06/30/2017
E87429	FL NELAC CERTIFICATE	AFLNELAC	FTSA	06/30/2017
LI0-135	DoD CERTIFICATE	DOD	FTSA	06/30/2016
P330-07-00105	USDA CERTIFICATE	USDA	FTSA	

Notes and Definitions

<u>Item</u>	Definition
U	Compound was not detected.
Dry	Sample results reported on a dry weight basis.
I	Value estimated to be between the Laboratory Detection and Reporting Limit
J	QC Failure see Case Narrative
L	Concentration exceeds calibration range
N	Tentatively Identified Compound
Q	Hold time exceeded
V	Analyte equal to or above detection limit in the method blank
TNTC	Bacteria is present but Too Numerous To Count

RPD Relative Percent Difference

%REC Percent Recovery

Source Sample that was matrix spiked or duplicated.

AMALYTICA SERVI

FTS ANALYTICAL SERVICES CHAIN OF CUSTODY

2505 N. Falkenburg Rd., Tampa, FL 33619 (813-620-2000) / 5675 New Tampa Hwy, Lakeland, FL 33815 (863-646-8526)

Pag	
90	
of,	
adil	

Page 9 of 9

Company Name: ころと うどうとうとうこう 6017 Financial Drive, Norcross, GA 30071 (770-449-8800) Custody Seal(s): Receiver's Initials/Temp: Y Z HA. Lab Work Order# 2,60

udiess.	インナクライ	7)4		Casion Com(o).	TOTAL CAMPACT	
esults Sent to: Michaelle	econoural			P.O.# (if required):		
mail address: Marke III	emark @	10 andro	May o	Field Comments / Lab Precautions:	ns:	
813-352-	1626	1202		DUM Chloride and TOSonli	a Tosonly	
4-4				A	Analysis Requested	
roject Number (ID): E2130001409	POPIC		Container Type:			
legulatory Program:			Preservation Code:			
Sampler(s): (signature)	P	Michel	Sampler(s): (printed) Mel(/ Leonard	de		
Sample ID#	Sample Depth (Ft)	Collection Date / Time	Matrix (See below) Composite Grab Containers	Chlori		
1 FR- A-4-14	16 DIM	9/14/11/10 13:23	6W / 7			
2						
ယ						
4						
O						
6						
7						
8					1	
9						
10	3					
) Relinguished By:		Date / Time	2) Received By:	Date / Time 1	Delivered by: (Circle One) Fed Ex/UPS/Courier/Lab Pickup/Hand/Other	
Redinquished By:		Date / Time	4) Received By:	Date / Time	Turnaround Time (business days)	
) Relinquished By:		Date / Time	6) Received By:	Date / Time	10 Days; 5-7 Days; 3 Days 2 Days; 1 Day; Same Day	

Preservation: 1 = HCL 2 = HNO₃ 3 = H₂SO₄ 4 = NaOH + NaAsO₂ 5 = NaOH + ZnAc 6 = Na₂S₂O₃ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHSO4 Matrix Guide: (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge)

Container Type: VC=Vial (Clear); VA =Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other

Analytical Report **L6J0311**

Project

A-4

Project Number **E213001409**



November 04, 2016 Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578









Minority Women Business Enterprise Small Disadvantaged Business Enterprise



1412 Tech Blvd Tampa, FL 33619

November 04, 2016

Minority Women Business Enterprise Small Disadvantaged Business Enterprise

Phone #: 813-620-2000

Website: www.ftsanalytical.com

Michelle Leonard Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578

RE: A-4

We are reporting the results of the analyses performed on the samples recieved on 10/25/2016 under the project name referenced above and identified as the lab Work Order L6J0311. All results being reported under this Report apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontracted lab, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. The uncertainty of measurement associated with the results of analysis reported is available upon request. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reporting using all other available quality control methods.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by FTS Analytical Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise agreed upon. The samples received, and described as recorded in Work Order L6J0311 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise agreed upon. We reserve the right to return to you any unused samples, extracts, or solutions if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding standard practices, controlled/regulated substances, etc.)

We thank you for selecting FTS Analytical to serve your analytical needs. If you have any questions concerning this report, please do not hesitate to contact us at any time. We will be happy to help.

Sincerely,

Amy Ath

Senior Project Manager



Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

11/4/16 13:10

Reported:

Samples in this Report

Lab ID	Sample	Matrix	Date Sampled	Date Received
L6J0311-01	A-4-15	Water	18-Oct-2016 08:15	25-Oct-2016 14:50
L6J0311-02	A-4-16	Water	21-Oct-2016 08:35	25-Oct-2016 14:50



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 11/4/16 13:10

Hits Summary

(Not Including Subcontracted Analysis)

Sample: A-4-15 Lab ID: L6J0311-01

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	154	1.00	0.00	mg/L	1	10/26/16 13:00		SM 2510B
TDS, Total Dissolved Solids	68.0	5.00	1.78	mg/L	1	10/26/16 10:00		SM 2540C
Chloride	8.55	2.00	0.104	mg/L	1	10/26/16 22:37	16887-00-6	EPA 300.0

Sample: A-4-16 Lab ID: L6J0311-02

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Analyzed	CAS #	Method
Specific conductance	150	1.00	0.00	mg/L	1	10/26/16 13:00		SM 2510B
TDS, Total Dissolved Solids	70.0	5.00	1.78	mg/L	1	10/26/16 10:00		SM 2540C
Chloride	7.12	2.00	0.104	mg/L	1	10/26/16 22:54	16887-00-6	EPA 300.0



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 11/4/16 13:10

Sample Results

Client Sample ID: A-4-15

Lab Sample ID: L6J0311-01 (Water)

Sampled:10/18/16 8:15	
-----------------------	--

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	8.55	2.00	0.104	mg/L	1	10/26/16 16:51	10/26/16 22:37	16887-00-6
Conductance by Method 2510B								
Specific conductance	154	1.00	0.00	mg/L	1	10/26/16 13:00	10/26/16 13:00	
TDS by Method 2540C								
TDS, Total Dissolved Solids	68.0	5.00	1.78	mg/L	1	10/25/16 19:00	10/26/16 10:00	



Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

11/4/16 13:10

Reported:

Sample Results (Continued)

Client Sample ID: A-4-16

Lab Sample ID: L6J0311-02 (Water)

Sampled:10/21/16 8:35

Analyte	Result Qual	PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Anions by Method 300.0								
Chloride	7.12	2.00	0.104	mg/L	1	10/26/16 16:51	10/26/16 22:54	16887-00-6
Conductance by Method 2510B								
Specific conductance	150	1.00	0.00	mg/L	1	10/26/16 13:00	10/26/16 13:00	
TDS by Method 2540C								
TDS, Total Dissolved Solids	70.0	5.00	1.78	mg/L	1	10/25/16 19:00	10/26/16 10:00	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 11/4/16 13:10

Quality Control

Anions by Method 300.0

						Spike	Source		%REC		RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6K0019											
Blank (B6K0019-BLK1)					Pre	oared & Ar	nalyzed: 10/2	6/2016			
Chloride	0.104	U,	2.00	0.104	mg/L						
LCS (B6K0019-BS1)					Pre	oared & Ar	nalyzed: 10/2	6/2016			
Chloride	22.0		2.00	0.104	mg/L	20.0		110	90-110		
LCS Dup (B6K0019-BSD1)					Pre	oared & Ar	nalyzed: 10/2	6/2016			
Chloride	21.8		2.00	0.104	mg/L	20.0		109	90-110	0.9	20
Duplicate (B6K0019-DUP1)		Source	: L6J0320-0	8	Pre	oared & Ar	nalyzed: 10/2	6/2016			
Chloride	4.25		2.00	0.104	mg/L		4.33			2	20
Matrix Spike (B6K0019-MS1)		Source	: L6J0320-0	8	Pre	oared & Ar	nalyzed: 10/2	6/2016			
Chloride	26.9		2.00	0.104	mg/L	20.0	4.33	113	80-120		
Matrix Spike Dup (B6K0019-MSD1)		Source	: L6J0320-0	8	Pre	oared & Ar	nalyzed: 10/2	6/2016			
Chloride	27.3		2.00	0.104	mg/L	20.0	4.33	115	80-120	2	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 11/4/16 13:10

Quality Control (Continued)

TDS by Method 2540C

	- "	Ougl	DOI	MDI	Unito	Spike	Source	0/ DEC	%REC	DDD	RPD Limit
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6J0578											
Blank (B6J0578-BLK1)					Prepared:	10/25/201	L6 Analyzed	10/26/2016			
TDS, Total Dissolved Solids	6.00		5.00	1.78	mg/L						
LCS (B6J0578-BS1)					Prepared:	10/25/201	L6 Analyzed	10/26/2016			
TDS, Total Dissolved Solids	100		5.00	1.78	mg/L	100		100	80-120		
LCS Dup (B6J0578-BSD1)					Prepared:	10/25/201	L6 Analyzed	: 10/26/2016			
TDS, Total Dissolved Solids	92.0		5.00	1.78	mg/L	100		92	80-120	8	20
Duplicate (B6J0578-DUP1)		Source:	L6J0311-0	2	Prepared:	10/25/201	L6 Analyzed	: 10/26/2016			
TDS, Total Dissolved Solids	76.0		5.00	1.78	mg/L		70.0			8	20



Cardno - Riverview

Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

11/4/16 13:10

Reported:

Quality Control (Continued)

Conductance by Method 2510B

						Spike	Source		%REC		RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit

Batch: B6J0556

 Duplicate (B6J0556-DUP1)
 Source: L6J0311-01
 Prepared & Analyzed: 10/26/2016

 Specific conductance
 154
 1.00
 0.00
 mg/L
 154
 0
 20

Cardno - Riverview Project: A-4

3905 Crescent Park Drive Project Number: E213001409 Reported:
Riverview, FL 33578 Project Manager: Michelle Leonard 11/4/16 13:10

List of Certifications for FTS - Florida

Number	Description	Code	Facility	Expires
04176	LA CERTIFICATE	LANELAC	FTSA	06/30/2016
483	NC CERTIFICATE	ANC	FTSA	12/31/2016
85	KENTUKY CERTIFICATE	KENTUKY	FTSA	
98015	SC CERTIFICATE	ASC	FTSA	06/30/2017
E84098	FL NELAC CERTIFICATE	LFLNELAC	FTSL	06/30/2017
E87429	FL NELAC CERTIFICATE	AFLNELAC	FTSA	06/30/2017
LI0-135	DoD CERTIFICATE	DOD	FTSA	06/30/2016
P330-07-00105	USDA CERTIFICATE	USDA	FTSA	

Notes and Definitions

<u>Item</u>	Definition
U	Compound was not detected.
Dry	Sample results reported on a dry weight basis.
I	Value estimated to be between the Laboratory Detection and Reporting Limit
J	QC Failure see Case Narrative
L	Concentration exceeds calibration range
N	Tentatively Identified Compound
Q	Hold time exceeded
V	Analyte equal to or above detection limit in the method blank
TNTC	Bacteria is present but Too Numerous To Count

RPD Relative Percent Difference

%REC Percent Recovery

Source Sample that was matrix spiked or duplicated.

ANALYTEAL SERVICES

FTS ANALYTICAL SERVICES

CHAIN OF CUSTODY

2505 N. Falkenburg Rd., Tampa, FL 33619 (813-620-2000) / 5675 New Tampa Hwy, Lakeland, FL 33815 (863-646-8526) 6017 Financial Drive, Norcross, GA 30071 (770-449-8800)

Page____of___

Co	Company Name: Curlluc					Receiver's In	Receiver's Initials/Temp:	18 / 44	110 11	
Ad	Address: 3905 CNESCA	out Pe	Pare Dr. RNE	Nerview I		Custody Seal(s)	ul(s): Y N	Lab Work Order #	1200al	
Re	Results Sent to: Mir Molle	Leonar	4			P.O.# (if required):	quired):			
Em	Email address: Milly [12, 1	Lonard	e cardno, c	SKL		Field Comm	Field Comments / Lab Precautions:	ions:		
S	Contact Phone #: 813-552	1626	Cell#:							
Prc	Project Name (Site): A-4							Analysis Requested		
Prc	Project Number (ID): E213001409	50410			Container Type:					
Re	Regulatory Program:			Pre	Preservation Code:	1				
	Sampler(9): (signature)	14	Sampler(s) MiChe (Le	ler(s): (printed)	rd	M.				
Line No.	Sample ID#	Sample Depth (Ft)	Collection Date / Time	Matrix (See below) Composite	No. of Containers	NAM	200.00			
-	A-4-15	WANG!	SNANDIBILL 8:15	/ my		/ / /		1		
2	4-4-10	Na 1	2012/14 8:35	612 V		7 7				
3										
4										
2										
9										
7										
00										
0										
10	0									
1	1) Relinguished By:	10/25/	25/16 Date / Time	2) Received By	By:	Bug	Date / Time	Delivered by: (Circle One) Fed Ex / UPS / Courier / Lab P	Delivered by: (Circle One) Fed Ex/UPS/Courier/Lab Pickup/Hand/Other	
3)	3) Relinquished By:		Date / Time	4) Received By:	By:		Date / Time	Turnaround	Turnaround Time (business days)	
Page	Relinquished By:		Date / Time	6) Received By:	By:		Date / Time	10 Days; 2 Days;	5-7 Days; 3 Days 1 Day; Same Day	
e 11 of 11	trix Guide; (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge) servation; 1 = HCL 2 = HNO ₃ 3 = H ₂ SO ₄ 4 = NaOH + NaAsO ₂ 5 = NaOH + ZnAc 6 = Na ₂ S ₂ O ₃ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHSO4 tainer Type; VC=Vial (Clear); VA = Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other	inking Water) ($3 = H_2SO_4$ $4 = 1$	(GW = Groundwater) (S $: NaOH + NaAsO_2 = :$); $GC = Glass$ (Clear); G .	W = Surface W NaOH + ZnAc A=Glass (Ambe	ater) (L = Liq $6 = \text{Na}_2\text{S}_2\text{O}_3$ r); P=Plastic	uid) (O = Oil) 7 = DI Wate (HDPE); TB=	(S = Soil) (SD = Sol r & MeOH 8 = Na Fediar Bag; ES=En	= Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cart 2) + ZnAc 6 = Na ₂ S ₂ O ₃ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHSOG 10 = NAHS) (C = Air Cartridge) le 10 = NaHS04 Bag; O=Other	

Analytical Report **L6K0176**

Project

A-4

Project Number **E213001409**



December 06, 2016 Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578









Minority Women Business Enterprise Small Disadvantaged Business Enterprise



1412 Tech Blvd Tampa, FL 33619

December 06, 2016

Minority Women Business Enterprise Small Disadvantaged Business Enterprise

Phone #: 813-620-2000

Website: www.ftsanalytical.com

Michelle Leonard Cardno - Riverview 3905 Crescent Park Drive Riverview, FL 33578

RE: A-4

We are reporting the results of the analyses performed on the samples recieved on 11/11/2016 under the project name referenced above and identified as the lab Work Order L6K0176. All results being reported under this Report apply to the samples analyzed and properly identified with a Laboratory ID number. Subcontracted analyses are identified in this report with either the NELAC certification number of the subcontracted lab, or the complete subcontracted report attached to this report.

Unless otherwise noted in a Case Narrative, all data reported in this Analytical Report are in compliance with NELAC standards. The uncertainty of measurement associated with the results of analysis reported is available upon request. Should insufficient sample be provided to the laboratory to meet the method and NELAC Matrix Duplicate and Matrix Spike requirements, then the data will be analyzed, evaluated and reporting using all other available quality control methods.

The validity and integrity of this report will remain intact as long as it is accompanied by this letter and reproduced in full, unless written approval is granted by FTS Analytical Laboratories. This report will be filed for at least 5 years in our archives after which time it will be destroyed without further notice, unless otherwise agreed upon. The samples received, and described as recorded in Work Order L6K0176 will be filed for 60 days, and after that time they will be properly disposed without further notice, unless otherwise agreed upon. We reserve the right to return to you any unused samples, extracts, or solutions if we consider so necessary (e.g., samples identified as hazardous waste, sample sizes exceeding standard practices, controlled/regulated substances, etc.)

We thank you for selecting FTS Analytical to serve your analytical needs. If you have any questions concerning this report, please do not hesitate to contact us at any time. We will be happy to help.

Sincerely,

Amy Ath

Senior Project Manager



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

Reported: 12/6/16 13:48

Samples in this Report

Lab ID	Sample	Matrix	Date Sampled	Date Received
L6K0176-01	A-4-17	Water	09-Nov-2016 17:33	11-Nov-2016 12:22



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

12/6/16 13:48

Reported:

Hits Summary

(Not Including Subcontracted Analysis)

Sample: A-4-17 Lab ID: L6K0176-01

Result Qual 6010 3100 789	PQL 1.00 5.00	0.00 1.78	Units mg/L	Dil 1	Date Analyzed 11/11/16 16:25	CAS #	Method SM 2510B
3100			mg/L	1	11/11/16 16:25		SM 2510B
	5.00	1 78					JJ J.
780		1.70	mg/L	1	11/16/16 13:00		SM 2540C
103	20.0	1.04	mg/L	10	12/5/16 13:24	16887-00-6	EPA 300.0
26.1	2.00	0.168	mg/L	1	11/15/16 12:40	14808-79-8	EPA 300.0
119	2.00	0.500	mg/L	1	11/16/16 17:30		SM 2320B
8.07	1.00	1.00	SU	1	11/11/16 16:30		SM 4500-H
119	2.00	0.500	mg/L	1	11/16/16 17:30		SM 2320B
47600	500	7.30	ug/L	1	11/17/16 12:22	7440-70-2	EPA 6010C
49800	500	5.40	ug/L	1	11/17/16 12:22	7439-95-4	EPA 6010C
307000	500	7.30	ug/L	1	11/17/16 12:22		EPA 6010C
27700	500	2.20	ug/L	1	11/17/16 12:22	9/7/7440	EPA 6010C
405000	10000	46.0	ug/L	20	11/17/16 13:24	7440-23-5	EPA 6010C
	119 8.07 119 47600 49800 307000 27700	26.1 2.00 119 2.00 8.07 1.00 119 2.00 47600 500 49800 500 307000 500 27700 500	26.1 2.00 0.168 119 2.00 0.500 8.07 1.00 1.00 119 2.00 0.500 47600 500 7.30 49800 500 5.40 307000 500 7.30 27700 500 2.20	26.1 2.00 0.168 mg/L 119 2.00 0.500 mg/L 8.07 1.00 1.00 SU 119 2.00 0.500 mg/L 47600 500 7.30 ug/L 49800 500 5.40 ug/L 307000 500 7.30 ug/L 27700 500 2.20 ug/L	26.1 2.00 0.168 mg/L 1 119 2.00 0.500 mg/L 1 8.07 1.00 1.00 SU 1 119 2.00 0.500 mg/L 1 47600 500 7.30 ug/L 1 49800 500 5.40 ug/L 1 307000 500 7.30 ug/L 1 27700 500 2.20 ug/L 1	26.1 2.00 0.168 mg/L 1 11/15/16 12:40 119 2.00 0.500 mg/L 1 11/16/16 17:30 8.07 1.00 1.00 SU 1 11/11/16 16:30 119 2.00 0.500 mg/L 1 11/16/16 17:30 47600 500 7.30 ug/L 1 11/17/16 12:22 49800 500 5.40 ug/L 1 11/17/16 12:22 307000 500 7.30 ug/L 1 11/17/16 12:22 27700 500 2.20 ug/L 1 11/17/16 12:22	26.1 2.00 0.168 mg/L 1 11/15/16 12:40 14808-79-8 119 2.00 0.500 mg/L 1 11/16/16 17:30 8.07 1.00 1.00 SU 1 11/11/16 16:30 119 2.00 0.500 mg/L 1 11/16/16 17:30 47600 500 7.30 ug/L 1 11/17/16 12:22 7440-70-2 49800 500 5.40 ug/L 1 11/17/16 12:22 7439-95-4 307000 500 7.30 ug/L 1 11/17/16 12:22 9/7/7440



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Sample Results

Client Sample ID: A-4-17 Lab Sample ID: L6K0176-01 (Water)

Sampled:11/9/16 17:33

Analyte	Result Qua	al PQL	MDL	Units	Dil	Date Prepared	Date Analyzed	CAS #
Alkalinity, Total by Method 2320B								
Alkalinity, Total (as CaCO3)	119	2.00	0.500	mg/L	1	11/16/16 15:30	11/16/16 17:30	
Alkalinity, Bicarbonate (as CaCO3)	119	2.00	0.500	mg/L	1	11/16/16 15:30	11/16/16 17:30	
Anions by Method 300.0								
 Chloride	789	20.0	1.04	mg/L	10	11/15/16 9:54	12/5/16 13:24	16887-00-6
Sulfate	26.1	2.00	0.168	mg/L	1	11/15/16 9:54	11/15/16 12:40	14808-79-8
Conductance by Method 2510B								
Specific conductance	6010	1.00	0.00	mg/L	1	11/11/16 16:25	11/11/16 16:25	
pH by Method 4500-H+-B								
pH	8.07	1.00	1.00	SU	1	11/11/16 16:30	11/11/16 16:30	
TDS by Method 2540C								
TDS, Total Dissolved Solids	3100	5.00	1.78	mg/L	1	11/16/16 13:00	11/16/16 13:00	
Total Metal Analysis by Method 601	.0C							
	47600	500	7.30	ug/L	1	11/14/16 7:45	11/17/16 12:22	7440-70-2
Iron	3.10 U	100	3.10	ug/L	1	11/14/16 7:45	11/17/16 12:22	7439-89-6
Magnesium	49800	500	5.40	ug/L	1	11/14/16 7:45	11/17/16 12:22	7439-95-4
Hardness, Total as (Ca + Mg)	307000	500	7.30	ug/L	1	11/14/16 7:45	11/17/16 12:22	
Potassium	27700	500	2.20	ug/L	1	11/14/16 7:45	11/17/16 12:22	9/7/7440
Sodium	405000	10000	46.0	ug/L	20	11/14/16 7:45	11/17/16 13:24	7440-23-5
Turbidity by Method 180.1								
Turbidity	0.507 U	1.00	0.507	NTU	1	11/11/16 16:20	11/11/16 16:20	



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Quality Control

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6K0254											
Blank (B6K0254-BLK1)					Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Calcium	7.30	U,	500	7.30	ug/L						
Magnesium	5.40	U,	500	5.40	ug/L						
Hardness, Total as (Ca + Mg)	7.30	U,	500	7.30	ug/L						
LCS (B6K0254-BS1)					Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Calcium	96500		500	7.30	ug/L	100000		97	80-120		
Magnesium	9640		500	5.40	ug/L	10000		96	85-115		
LCS Dup (B6K0254-BSD1)					Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Calcium	96900		500	7.30	ug/L	100000		97	80-120	0.4	20
Magnesium	9680		500	5.40	ug/L	10000		97	85-115	0.4	20
Duplicate (B6K0254-DUP1)		Source	: L6K0157-!	50	Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Calcium	5070		500	7.30	ug/L		5290			4	20
Magnesium	1280		500	5.40	ug/L		1350			5	20
Hardness, Total as (Ca + Mg)	7.30	U,	500	7.30	ug/L		ND				200
Matrix Spike (B6K0254-MS1)		Source	: L6K0157-!	50	Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Calcium	103000		500	7.30	ug/L	100000	5290	97	80-120		
Magnesium	11200		500	5.40	ug/L	10000	1350	98	85-115		
Matrix Spike Dup (B6K0254-MSD1)		Source	: L6K0157-!	50	Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Calcium	103000		500	7.30	ug/L	100000	5290	98	80-120	0.6	20
Magnesium	11100		500	5.40	ug/L	10000	1350	98	85-115	0.3	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Quality Control (Continued)

						Spike	Source		%REC		RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6K0254											
Blank (B6K0254-BLK1)					Prepared	: 11/14/201	L6 Analyzed:	11/17/2016			
Potassium	2.20	U,	500	2.20	ug/L						
LCS (B6K0254-BS1)					Prepared	: 11/14/201	L6 Analyzed:	: 11/17/2016			
Potassium	9330		500	2.20	ug/L	10000		93	80-120		
LCS Dup (B6K0254-BSD1)					Prepared	: 11/14/201	L6 Analyzed:	: 11/17/2016			
Potassium	9380		500	2.20	ug/L	10000		94	80-120	0.5	20
Duplicate (B6K0254-DUP1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	L6 Analyzed:	: 11/17/2016			
Potassium	1840		500	2.20	ug/L		1900			3	20
Matrix Spike (B6K0254-MS1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	16 Analyzed:	: 11/17/2016			
Potassium	11600		500	2.20	ug/L	10000	1900	97	80-120		
Matrix Spike Dup (B6K0254-MSD1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	L6 Analyzed:	: 11/17/2016			
Potassium	11800		500	2.20	ug/L	10000	1900	99	80-120	2	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Quality Control (Continued)

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6K0254											
Blank (B6K0254-BLK1)					Prepared	: 11/14/201	.6 Analyzed:	: 11/17/2016			
Iron	3.10	U,	100	3.10	ug/L						
LCS (B6K0254-BS1)					Prepared	: 11/14/201	.6 Analyzed:	: 11/17/2016			
Iron	9370		100	3.10	ug/L	10000		94	80-120		
LCS Dup (B6K0254-BSD1)					Prepared	: 11/14/201	.6 Analyzed:	: 11/17/2016			
Iron	9450		100	3.10	ug/L	10000		94	80-120	0.8	20
Duplicate (B6K0254-DUP1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	.6 Analyzed:	: 11/17/2016			
Iron	511		100	3.10	ug/L		545			6	20
Matrix Spike (B6K0254-MS1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	.6 Analyzed:	: 11/17/2016			
Iron	10000		100	3.10	ug/L	10000	545	95	80-120		
Matrix Spike Dup (B6K0254-MSD1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	.6 Analyzed:	: 11/17/2016			
Iron	10000		100	3.10	ug/L	10000	545	95	80-120	0.2	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Quality Control (Continued)

						Spike	Source		%REC		RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6K0254											
Blank (B6K0254-BLK1)					Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Sodium	2.30	U,	500	2.30	ug/L						
LCS (B6K0254-BS1)					Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Sodium	9810		500	2.30	ug/L	10000		98	80-120		
LCS Dup (B6K0254-BSD1)					Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Sodium	9830		500	2.30	ug/L	10000		98	80-120	0.2	20
Duplicate (B6K0254-DUP1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Sodium	3350		500	2.30	ug/L		3410			2	20
Matrix Spike (B6K0254-MS1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Sodium	13800		500	2.30	ug/L	10000	3410	103	80-120		
Matrix Spike Dup (B6K0254-MSD1)		Source:	L6K0157-5	0	Prepared	: 11/14/201	L6 Analyzed	: 11/17/2016			
Sodium	13800		500	2.30	ug/L	10000	3410	104	80-120	0.4	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Quality Control (Continued)

Alkalinity, Total by Method 2320B

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6K0351											
Blank (B6K0351-BLK1)					Pre	pared & Ar	nalyzed: 11/1	6/2016			
Alkalinity, Total (as CaCO3)	0.500	U,	2.00	0.500	mg/L						
Alkalinity, Bicarbonate (as CaCO3)	0.500	U,	2.00	0.500	mg/L						
LCS (B6K0351-BS1)					Pre	pared & Ar	nalyzed: 11/1	6/2016			
Alkalinity, Total (as CaCO3)	66.0		2.00	0.500	mg/L	69.0		96	90-110		
Alkalinity, Bicarbonate (as CaCO3)	66.0		2.00	0.500	mg/L	69.0		96	90-110		
LCS Dup (B6K0351-BSD1)					Pre	pared & Ar	nalyzed: 11/1	6/2016			
Alkalinity, Total (as CaCO3)	65.0		2.00	0.500	mg/L	69.0		94	90-110	2	20
Alkalinity, Bicarbonate (as CaCO3)	65.0		2.00	0.500	mg/L	69.0		94	90-110	2	20
Duplicate (B6K0351-DUP1)		Source	L6K0191-)2	Pre	pared & Ar	nalyzed: 11/1	6/2016			
Alkalinity, Total (as CaCO3)	108		2.00	0.500	mg/L		107			0.9	20
Alkalinity, Bicarbonate (as CaCO3)	108		2.00	0.500	mg/L		107			1	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard

12/6/16 13:48

Reported:

Quality Control (Continued)

Anions by Method 300.0

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6K0454	. 1354/1				·						
Blank (B6K0454-BLK1)					Droi	nared & Ar	nalyzed: 11/1	5/2016			
Chloride	0.104	U,	2.00	0.104	mg/L	pareu & Al	iaiyzcu. 11/1	J/2010			
Cilionae	0.107	<u> </u>	2.00	0.104	mg/L						
LCS (B6K0454-BS1)					Pre	pared & Ar	nalyzed: 11/1	5/2016			
Chloride	19.9		2.00	0.104	mg/L	20.0		100	90-110		
LCS Dup (B6K0454-BSD1)					Pre	pared & Ar	nalyzed: 11/1	5/2016			
Chloride	19.7		2.00	0.104	mg/L	20.0		99	90-110	1	20
Duplicate (B6K0454-DUP1)		Source	: L6K0171-(02	Pre	pared & Ar	nalyzed: 11/1	5/2016			
Chloride	8.44		2.00	0.104	mg/L		8.40			0.5	20
Matrix Spike (B6K0454-MS1)		Source	: L6K0171-(02	Pre	pared & Ar	nalyzed: 11/1	5/2016			
Chloride	29.0		2.00	0.104	mg/L	20.0	8.40	103	80-120		
Matrix Spike Dup (B6K0454-MSD1)		Source	: L6K0171-(02	Pre	pared & Ar	nalyzed: 11/1	5/2016			
Chloride	30.5		2.00	0.104	mg/L	20.0	8.40	111	80-120	5	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Quality Control (Continued)

Anions by Method 300.0

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6K0454	. toodit										
Blank (B6K0454-BLK1)					Pre	oared & Ar	nalyzed: 11/1	5/2016			
Sulfate	0.168	U,	2.00	0.168	mg/L						
LCS (B6K0454-BS1)					Prep	oared & Ar	nalyzed: 11/1	5/2016			
Sulfate	20.0		2.00	0.168	mg/L	20.0		100	90-110		
LCS Dup (B6K0454-BSD1)					Prep	oared & Ar	nalyzed: 11/1	5/2016			
Sulfate	20.6		2.00	0.168	mg/L	20.0		103	90-110	3	20
Duplicate (B6K0454-DUP1)		Source	: L6K0171-0)2	Prep	oared & Ar	nalyzed: 11/1	5/2016			
Sulfate	0.291		2.00	0.168	mg/L		0.271			7	20
Matrix Spike (B6K0454-MS1)		Source	: L6K0171-0)2	Prep	oared & Ar	nalyzed: 11/1	5/2016			
Sulfate	23.7		2.00	0.168	mg/L	20.0	0.271	117	80-120		
Matrix Spike Dup (B6K0454-MSD1)		Source	: L6K0171-0)2	Prep	oared & Ar	nalyzed: 11/1	5/2016			
Sulfate	23.2		2.00	0.168	mg/L	20.0	0.271	114	80-120	2	20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Quality Control (Continued)

Turbidity by Method 180.1

Analyte	Result	Qual	PQL	MDL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Batch: B6K0349											
Blank (B6K0349-BLK1)					Prej	pared & Ar	nalyzed: 11/1	1/2016			
Turbidity	0.507	U,	1.00	0.507	NTU						
LCS (B6K0349-BS1)					Prej	pared & Ar	nalyzed: 11/1	1/2016			
Turbidity	198		1.00	0.507	NTU	200		99	80-120		
LCS Dup (B6K0349-BSD1)					Prej	pared & Ar	nalyzed: 11/1	1/2016			
Turbidity	198		1.00	0.507	NTU	200		99	80-120	0	20
Duplicate (B6K0349-DUP1)		Source:	L6K0176-0	01	Prej	pared & Ar	nalyzed: 11/1	1/2016			
Turbidity	0.507	U,	1.00	0.507	NTU		ND				20



Project: A-4

Project Number: E213001409 Project Manager: Michelle Leonard **Reported:** 12/6/16 13:48

Quality Control (Continued)

TDS by Method 2540C

		01	DOL	MDI	I I = ib=	Spike	Source	0/ DEC	%REC	DDD	RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit
Batch: B6K0487											
Blank (B6K0487-BLK1)					Prej	oared & Ar	nalyzed: 11/1	6/2016			
TDS, Total Dissolved Solids	1.78	U,	5.00	1.78	mg/L						
LCS (B6K0487-BS1)					Prep	oared & Ar	nalyzed: 11/1	6/2016			
TDS, Total Dissolved Solids	116		5.00	1.78	mg/L	100		116	80-120		
LCS Dup (B6K0487-BSD1)					Prej	oared & Ar	nalyzed: 11/1	6/2016			
TDS, Total Dissolved Solids	96.0		5.00	1.78	mg/L	100		96	80-120	19	20
Duplicate (B6K0487-DUP1)		Source:	L6K0176-0)1	Prej	oared & Ar	nalyzed: 11/1	6/2016			
TDS, Total Dissolved Solids	3200		5.00	1.78	mg/L		3100			3	20



Cardno - Riverview

Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

12/6/16 13:48

Reported:

Quality Control (Continued)

pH by Method 4500-H+-B

						Spike	Source		%REC		RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit

Batch: B6K0353

 Duplicate (B6K0353-DUP1)
 Source: L6K0176-01
 Prepared & Analyzed: 11/11/2016

 pH
 8.06
 1.00
 1.00
 SU
 8.07
 0.1
 20



Cardno - Riverview

Project: A-4

3905 Crescent Park Drive Riverview, FL 33578 Project Number: E213001409 Project Manager: Michelle Leonard

12/6/16 13:48

0.5

Reported:

20

Quality Control (Continued)

Conductance by Method 2510B

						Spike	Source		%REC		RPD
Analyte	Result	Qual	PQL	MDL	Units	Level	Result	%REC	Limits	RPD	Limit

Batch: B6K0354

 Duplicate (B6K0354-DUP1)
 Source: L6K0176-01
 Prepared & Analyzed: 11/11/2016

 Specific conductance
 5980
 1.00
 0.00
 mg/L
 6010

Cardno - Riverview Project: A-4

3905 Crescent Park Drive Project Number: E213001409 Reported:
Riverview, FL 33578 Project Manager: Michelle Leonard 12/6/16 13:48

List of Certifications for FTS - Florida

Number	Description	Code	Facility	Expires
04176	LA CERTIFICATE	LANELAC	FTSA	06/30/2016
483	NC CERTIFICATE	ANC	FTSA	12/31/2016
85	KENTUKY CERTIFICATE	KENTUKY	FTSA	
98015	SC CERTIFICATE	ASC	FTSA	06/30/2017
E84098	FL NELAC CERTIFICATE	LFLNELAC	FTSL	06/30/2017
E87429	FL NELAC CERTIFICATE	AFLNELAC	FTSA	06/30/2017
LI0-135	DoD CERTIFICATE	DOD	FTSA	06/30/2016
P330-07-00105	USDA CERTIFICATE	USDA	FTSA	

Notes and Definitions

<u>Item</u>	Definition
U	Compound was not detected.
Dry	Sample results reported on a dry weight basis.
I	Value estimated to be between the Laboratory Detection and Reporting Limit
J	QC Failure see Case Narrative
L	Concentration exceeds calibration range
N	Tentatively Identified Compound
Q	Hold time exceeded
V	Analyte equal to or above detection limit in the method blank
TNTC	Bacteria is present but Too Numerous To Count

RPD Relative Percent Difference

%REC Percent Recovery

Source Sample that was matrix spiked or duplicated.

Results Sent to:

Contact Phone #: 613 Email address: MIChel

0

Conaca

E.

a cours

5

P.O.# (if required):

Field Comments / Lab Precautions:

0

ROZA

Address:

FTS ANALYTICAL SERVICES CHAIN OF CUSTODY

2505 N. Falkenburg Rd., Tampa, FL 33619 (813-620-2000) / 5675 New Tampa Hwy, Lakeland, FL 33815 (863-646-8526)

Page 18 of 19

Company Name: 2005 インとと マグラス マント 6017 Financial Drive, Norcross, GA 30071 (770-449-8800) ~ Nerview Receiver's Initials/Temp: Custody Seal(s): 0 10 Lab Work Order # 6K0176

Relinquished By: 3) Kerinquished By: 10 Regulations: FL PRP Dry-Cln ADaPT SC 1) Relinguished By: Project Number (ID): Project Name (Site): 6 00 0 O 4 cu N Line No. Sampler(s): (signature) Sample ID# F213001409 -352-1626 Sample NIG Depth (Ft) NC DOD Collection 91116 Cell#: Jana Date / Time Date / Time Date / Time Date / NPDES Vichelle Time Sampler(s): (printed) 6) Réceived By: 4) Received By: Received By: Matrix Bonard Sec. Composite X Grab Containers No. of 0 D Ca, Mg, Na, Ks Fe Total Hardness 5 N 0 pH, turb 11116 Date / Time Date / Time Date / Time Analysis Requested Fed Ex / UPS / Courier / Lab Pickup / Hand / Other Delivered by: (Circle One) STD TAT; 10 Days; 5-7 Days; Circle a Turnaround Time (business days) MSA or FTS terms and conditions apply 2 Days; Preservation Code Container Type 3 Days

Container Type: VC=Vial (Clear); VA =Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other Preservation: 1 = HCL $2 = HNO_3$ $3 = H_2SO_4$ $4 = NaOH + NaAsO_2$ 5 = NaOH + ZnAc $6 = Na_2S_2O_3$ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHSO4Matrix Guide: (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge)

Company Name:

Results Sent to:

Contact Phone #: 613 Email address: MIChel

-352-1626

Cell#: Jana a cours

0

Conaca

E.

5

Field Comments / Lab Precautions:

Address:

2005

FTS ANALYTICAL SERVICES CHAIN OF CUSTODY

インとと 2505 N. Falkenburg Rd., Tampa, FL 33619 (813-620-2000) / 5675 New Tampa Hwy, Lakeland, FL 33815 (863-646-8526) 0 ROZA マグラス マント 6017 Financial Drive, Norcross, GA 30071 (770-449-8800) ~ Nerview Receiver's Initials/Temp: P.O.# (if required): Custody Seal(s): 0 10 Lab Work Order # 6K0176 Page 19 of 19

Relinquished By: 3) Kerinquished By: 10 Regulations: FL PRP Dry-Cln ADaPT SC 1) Relinguished By: Project Number (ID): Project Name (Site): 6 00 0 O 4 cu N Line No. Sampler(s): (signature) Sample ID# F213001409 Sample NIG Depth (Ft) NC DOD Collection 91116 Date / Time Date / Time Date / Time Date / NPDES Vichelle Time Sampler(s): (printed) 6) Réceived By: 4) Received By: Received By: Matrix Bonard Sec. Composite X Grab Containers No. of 0 D Ca, Mg, Na, Ks Fe Total Hardness 5 N 0 pH, turb 11116 Date / Time Date / Time Date / Time Analysis Requested Fed Ex / UPS / Courier / Lab Pickup / Hand / Other Delivered by: (Circle One) STD TAT; 10 Days; 5-7 Days; Circle a Turnaround Time (business days) MSA or FTS terms and conditions apply 2 Days; Preservation Code Container Type 3 Days

Container Type: VC=Vial (Clear); VA =Vial (Amber); GC=Glass (Clear); GA=Glass (Amber); P=Plastic (HDPE); TB=Tedlar Bag; ES=EnCore Sampler; ZB=Ziploc Bag; O=Other Preservation: 1 = HCL $2 = HNO_3$ $3 = H_2SO_4$ $4 = NaOH + NaAsO_2$ 5 = NaOH + ZnAc $6 = Na_2S_2O_3$ 7 = DI Water & MeOH 8 = NaHSO4 & MeOH 9 = None 10 = NaHSO4Matrix Guide: (W=Water) (DW = Drinking Water) (GW = Groundwater) (SW = Surface Water) (L = Liquid) (O = Oil) (S = Soil) (SD = Solid) (SL = Sludge) (A = Air) (C = Air Cartridge) Region II Well Construction and Testing Report for Site A-4

APPENDIX

Н

APT RESULTS

